



**State of Utah**  
 DEPARTMENT OF NATURAL RESOURCES  
 MICHAEL R. STYLER  
*Executive Director*  
**Division of Oil, Gas and Mining**  
 JOHN R. BAZA  
*Division Director*

# Inspection Report

Permit Number:	<b>C0150015</b>
Inspection Type:	TECHNICAL
Inspection Date:	Tuesday, May 03, 2016
Start Date/Time:	5/3/2016 10:30:00 AM
End Date/Time:	5/3/2016 2:00:00 PM
Last Inspection:	Thursday, April 21, 2016

Representatives Present During the Inspection:	
OGM	Priscilla Burton
OGM	Steve Christensen
Company	Kit Pappas

Inspector: Priscilla Burton,  
 Weather: sun 70F  
 InspectionID Report Number: 5523  
 Accepted by: JHELFRIC  
 5/23/2016

Permittee: **BRONCO UTAH OPERATIONS, LLC**  
 Operator: **BRONCO UTAH OPERATIONS, LLC**  
 Site: **EMERY DEEP MINE**  
 Address: **PO BOX 527, EMERY UT 84522**  
 County: **EMERY**  
 Permit Type: **PERMANENT COAL PROGRAM**  
 Permit Status: **INACTIVE**

**Current Acreages**

442.50	<b>Total Permitted</b>
248.50	<b>Total Disturbed</b>
	<b>Phase I</b>
	<b>Phase II</b>
	<b>Phase III</b>

**Mineral Ownership**

- Federal
- State
- County
- Fee
- Other

**Types of Operations**

- Underground
- Surface
- Loadout
- Processing
- Reprocessing

**Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:**

Kit Pappas and Priscilla Burton visited each contemporaneous reclamation area described in MRP Chap III, Page 4a, to observe vegetation. Bronco Utah Operations, LLC representatives (Dan Baker, Gary Takenaka, Patrick Guild) and Savage Services representative Garth Nielson gave a presentation on proposed portal development to the south and plans for enlarging the existing substation. All present toured the area where a new coal stockpile, radial stacker, reclaim tunnel, crusher, and loadout facilities are proposed.

**Inspector's Signature: Priscilla Burton**

Priscilla Burton,  
 Inspector ID Number: 37

Digitally signed by Priscilla Burton  
 DN: cn=Priscilla Burton, o, ou,  
 email=priscillaburton@utah.gov, c=US  
 Date: 2016.06.01 12:26:33 -06'00'

**Date** Wednesday, May 11, 2016



**REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS**

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
  - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
  - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

## **1. Permits, Change, Transfer, Renewal, Sale**

Amendment to the bonding calculations for additional concrete pads at the substation location, received 5/4/2016 assigned Task #5179, was conditionally approved 5/9/2016. See attached photos.

## **11. Contemporaneous Reclamation**

Three sites were contemporaneously reclaimed in December 2014 and seeded in January 2015. Conditions were ideal with a light rain/snow falling after seeding. The sites are the reverse osmosis pond on the east side of the road (soil sample site 35); the pond 6 subsoil and topsoil stockpiles (soil sample site 21); and the pond 1 long subsoil pile (soil sample site 14). Soil chemistry of each site is reported in Chap III, App III-1. Photographs were taken of each site. Desirable vegetation was not observed at the osmosis pond or pond #1 subsoil. But at the pond #6 subsoil and topsoil pile, many sagebrush, saltbush, and winterfat seedlings had emerged. One greasewood (not in the seed mix) was sizeable on the regraded subsoil stockpile. Grasses were also noted at pond #6 and Pond #1 locations, but were not identified. See attached photos of each site.

## **18. Support Facilities, Utility Installations**

The existing substation provides power for the existing facilities. An expansion is proposed to support the new portals and facilities. The substation area was observed and photographed. Expansion plans were discussed.

## **22. Other**

The Permittee is currently in the process of developing a new mine plan. The final design of what's being called 'Emery #2' is close to being finalized with the first amendment to be submitted to the Division in coming weeks.

Emery #2 will access the coal seam with the construction of a box-cut that is very similar to the existing 4th East Portal. The box-cut is located in the ephemeral drainage located approximately 1,000' south of the current Emery Deep Mine equipment storage area (aka 'bone-yard'). Once the extracted coal is brought to the surface via the box-cut, it will be conveyed to radial stacker via an above ground conveyor system. The stock-piled coal will then be transported to the truck-load out via another conveyor system.


Based on discussion with Emery Deep personnel, the permitting and construction of the Emery #2 facility will take place in two phases, Phase 1 and Phase 2 respectively. Phase 1 will consist of the construction of: the truck load-out, the crusher/screener structure, the radial stacker and the conveyor system segments between each. Phase 1 construction will take place on areas that have already been disturbed by the Permittee. A possible exception to that is a proposed access road that will be constructed from the radial stacker up to the top of the overlying canyon. The road will be utilized to access the fan system that will be constructed. The Permittee is anticipating a submission of the Phase 1 construction in coming weeks.


Phase 2 of the Emery #2 development will involve the construction of: the box-cut, additional conveyor, the fan facility atop the mine and the access road to it. The submission of the Phase 2 MRP amendment will occur shortly after the approval of Phase 1.

The location of the proposed new portals and coal stockpile and conveyor were observed and photographed. Predominant plants in the undisturbed area were shadscale (*Atriplex confertifolia*) and desert pepperweed (*Lepidium fremontii*). See attached photos.





ATTACHMENT A – Photos		
 <p><b>PHOTO 1</b> Soil site 21 Reverse Osmosis pond 4 April 16, 2014</p>	 <p><b>PHOTO 2</b> Reverse osmosis pond 4 mulched, disced and seeded. January 12, 2015</p>	 <p><b>PHOTO 3</b> Reverse Osmosis pond 4, May 3, 2016.</p>
 <p><b>PHOTO 4</b> Soil sites 3 to 5 pond 6 subsoil stockpiles. April 16, 2014.</p>	 <p><b>PHOTO 5</b> Mulched, disced, seeded and fenced topsoil/subsoil at Pond #6. January 12, 2015.</p>	 <p><b>PHOTO 6</b> Pond 6 topsoil/subsoil stockpile May 3, 2016</p>

TTACHMENT A – Photos continued		
		
<p><b>PHOTO 7</b> Soil site 14 pond 1 subsoil. April 16, 2014.</p>	<p><b>PHOTO 8</b> Soil site 14 Pond 1 subsoil after grading, mulching and seeding. January 8, 2015.</p>	<p><b>PHOTO 9</b> Pond 1 subsoil berm. May 3, 2016</p>

