

0034

From: Priscilla Burton
To: Adam Robison; Dave Shaver; Mary Ann Wright; Pam Grubaugh-Littig; seo...
Date: 10/4/2007 11:22 AM
Subject: Crandall Reclamation work

Handwritten signature and initials
10/15/07

CC: Dana Dean; Joe Helfrich; Karl Houskeeper; Wayne Western
RE: Oct 4 update

The crane is at the staging area. The rest of the materials will be brought to the staging area today. SITLA has requested that the equipment not be moved from the staging area to East Mountain until after the storm passes. The expected date to mobilize on to East Mountain is Monday, Oct. 8, with plugging the following day.

SCAMP has finished backfilling and grading the eastern portion of the SITLA access road (seed has not yet arrived). Today, SCAMP is stabilizing the pad sites at holes 6, 7, 1, 2.

Stay tuned.

priscillaburton@utah.gov
(435) 613-1146 x 207