FAX

TO: WAYNE HEDBURG

1-23-00

DOGM

FR: BOB BAYER
JB12

RE: NORTH LILY SCHEDULE SUGGESTIONS

Pls. call @ my home number today or Wed AM (office, I hope, thereafter) w/ guestions.

Home Office # 566-4049 Home Fax # 561-0501

DRAFT

Exhibit A - Stipulation and Consent Order North Lily Mining Company - M/023/007

	Reclamation and Closure Plan NORTH LILY MINING COM Silver City, Utah Heap Leach F	PANY		
(Revised 1/16/01)				
	Component	Start Date	Anticipated Completion Date	
1,	All reclamation/closure work to be completed except for facilities/features required for post closure monitoring (or post closure fluid management system).		December 31, 2000	
2.	Construct Post-Closure Fluid Management System	Jan. 29,01	March 7,101	
Assessment Review & Schodule Readjustment (Conf. Call)			January 23/01	
3.	Inventory and Dispose of Salvageable, Recyclable, and Unusable Materials 2.1 Inventory 2.2 Disposal	July 10, 2000 July 30, 2000	Complete (222) March 16, 01	
Onsite Mill Building Materials Inventory (JBR/OGM/DR/Q)			February 2. 61	
Assessment Review & Schedule Readjustment (Conf. Call)			February 6/01	
4.	Decommission Barren and Overflow Ponds (if not necessary for post-closure fluid management system)	April 1,01	April 1501	
Assessment Review & Schedule Readjustment (Conf. Call)			February 20/01	
S .				
Assessment Review & Schedule Readjustment (Conf. Call)			March 6/01	
5.				
Assess	ment Review & Schedule Readjustment (Conf. Cell)		March 20/01	
Assessment Review & Schedule Readjustment (Conf. Call)			April 3/01	
Assessment Review & Schedule Readjustment (Conf. Call)			April 17/01	
Assessment Review & Schodule Readjustment (Conf. Cell)			May 1/01	
\ssess	ment Review & Schedule Readjustment (Conf. Call)		May 15/01	

o: booth lilly schedule.3

Assessment Review & Schedule Readjustment (Conf. Call)	May 29/01
Assessment Review & Schedule Readjustment (Conf. Call)	June 12/01
On-site Review	June 26/01

These are the components (other item may need to be added), in addition to the items addressed above, that will need to be completed before the site can be closed. This schedule should be put together keeping in mind that the date for all activities should be completed by July 1,2001. Please propose a schedule that will facilite this closure date.

•	Acquire permit from Division of Solid and Hazardous Waste for use of barren pond for construction waste. 57887 2-1-01
	G BM PAETE 3 */6 - 0/
•	Rinsing and cleaning saleable equipment at the site in preparation of sale.
•	Removal of all saleable equipment from process building in preparation of the demolition of this building.
	COMPLETE BOOM 4-1-01 BY
•	Relocating the electrical mcc to old generator shed (storage shed).
•	Dismantling and removal of the process building.
•	Installation of collection system and piping to facilitate change-over to gravity feed system for fluid management system.
•	Disposal of steel tanks and all saleable equipment, if the equipment cannot be sold in a timely manner it should be removed to an off-site storage yard.
•	Installation of sediment sump near pad margin and connect to existing fluid management system.
•	Shutdown and remove pumping system from the pregnant pond
•	Removal of the electrical mcc 57/-0/
•	Demolition and removal of the generator/oil storage shed 55-/-6/
•	Removal of LP gas tank and electrical support for office trailer, prepare trailer for removal
•	Move trailer to area outside of areas to be reclaimed (if it is still needed for personnel support) otherwise remove trailer from site.
•	Pond area to-contouring S+4-16-01. C+
•	Reclamation of Pregnant, Barren and Overflow ponds, mill site and any other disturbed areas 27 within the site.
•	Place Robais in bancon and alose 54 3-19-01