

TEMPORARY DRAFT

TEMPORARY DRAFT

Exhibit B - Stipulation and Consent Order
North Lily Mining Company - M/023/007

Reclamation and Closure Plan Schedule NORTH LILY MINING COMPANY Silver City, Utah Heap Leach Facility (Revised 7/13/00)			
	Component	Start Date	Anticipated Completion Date
1.	Restore Pad Perimeter Solution Collection System	May 8	May 9 (completed)
Assessment Review & Schedule Readjustment		May 16	Completed
2.	Design, Build & Start-up Enhanced Evaporation Systems	April 12	Aug 21
	2.1 System Design Schematic	April 12	Completed - 4/28
	2.2 Solution Channel Liner Repairs	July 31	Aug 15
	2.3 Reinstall ADS pipe underdrain in pad solution channel	Aug 15	August 29
	2.4 Site Clean-up	May 14	August 11
	2.5 Flow meter and weir or flume	May 12	July 28
	2.6 Install new pump	June 15	Completed (back-up only)
	2.7 Install and Start-up Pad Margin Evaporation System	May 12	Abandoned
	2.8 Relocate Evap. away from margin	May 22	Completed
	2.9 Install Overflow Pond Evap. if needed*	July 10	July 21
	2.10 Repair Pregnant Pond Liner	July 5*	July 21*
	2.11 Reestablish Pregnant Pond Leak Detection System	July 21*	July 28*
	2.12 Construct, Install In-pond Preg-pond Evaporation System	July 17*	July 28
	2.13 Estimate Post-Closure Draindown Rate	August 14	August 21
Assessment Review & Schedule Readjustment		June 13	Completed
3.	Design Post-closure Fluid Management System		
	3.1 Conceptual Design	April 15	July 28
	3.2 Final Design	August 10	September 15

4.	Characterize, Identify, and Quantify Stockpile Topsoil & Topsoil Substitute, Finalize Seed Mix	July 17	September 6
	4.1 Nutrient characterization of stockpiled topsoil and estimate stockpile volume	July 17	August 31
	4.2 Determine topsoil thickness requirements	July 17	September 6
	4.3 Identify source of topsoil substitute and perform nutrient characterization	July 17	September 6
	4.4 Finalize seed mix	July 17	September 6
Assessment Review & Schedule Readjustment		July 13	Completed
5.	Assess Adequacy of Natural Revegetation in Former Land Application Area		OGM staff to schedule/perform
Assessment Review & Schedule Readjustment Date		August 15	
6.	Regrade Heap Leach Pad	Sept. 11	Sept. 15
Assessment Review & Schedule Readjustment Date		Sept. 12	
7.	Apply Topsoil	Sept. 15	October 15
Assessment Review & Schedule Readjustment Date		Oct. 11	
8.	Inventory and Dispose of Salvageable, Recyclable, and Unusable Materials		
	9.1 Inventory	July 10	Aug. 30
	9.2 Disposal	July 30	November 30
9.	Apply Seed and Soil Amendments	October 15	November 15
Assessment Review & Schedule Readjustment Date		Nov. 15	
10.	Decommission and Reclaim Barren and Overflow Ponds (if not necessary for post-closure fluid management system)	September 1	December 31
11.	Construct Post-Closure Fluid Management System	November 1	December 31
On-site Review		December 5 (on/before)	
12.	All reclamation/closure work to be completed except for facilities/features required for post closure monitoring (or post closure fluid management system).		December 31

* Dependant upon results of previous components and/or agency approvals

o:\north lily\schedule