Table 1 Cleanup Response Activities

ID	Work Area	Activity		Target	Status	Comments	
	WOIR FAICE	Activity	Start	Finish	Status	Comments	
1A	Segment 1	Additional sampling on the West Jordan property	4/1/2014	5/16/2014	Complete	The distribution of mine waste sediment shall be based on visual observation, XRF analysis of soils for arsenic an lead, and laboratory analysis on select confirmation samples for arsenic and lead.	
1B	Segment 1	Draft a Characterization/Removal work plan	4/1/2014	4/17/2014	Complete	Plan provided as dictated in the DOGM Division Directive	
1C	Segment 1	Site visit with DWQ, DOGM and DERR	4/9/2014			Allow regulators an opportunity to see the site in person and ask questions.	
LD	Segment 1	Regulatory review of Cleanup Plan - Segment 1	4/18/2014	4/30/2014	Complete	Submission of joint review between the three agencies	
1E	Segment 1	Obtain comments from DOGM, DWQ and DERR	4/22/2014	4/30/2014	Complete	Obtain comments from the agencies on Cleanup plan	
LF	Segment 1	Revise work plan and address Agencies comments	4/22/2014	5/14/2014	Complete	Resubmittal for joint review between the three agencies	
ıG	Segment 1	Obtain Regulatory approval of Cleanup Plan - Segment 1	4/21/2014	7/3/2014	Complete	Regulatory approval of recommended action levels for arsenic, excavation and removal of material, transportation of material, final deposition of removed material, and restoration of the drainage.	
2A	Segment 1	Increase desilting capacity at the Kennecott property line	7/7/2014	7/8/2014	Complete	Initial step is to prevent additional mine waste sediment from migrating off Rio Tinto property.	
2B	Segment 1	Remove sediments from - Segment 1	7/9/2014	7/15/2014	Complete	The removal of mine waste sediment will commence just downstream of the desilting basins that are to be constructed. From this point the removal will continue downstream to the property line, thus preventing further migration of mine waste sediment off of Rio Tinto property.	
1F	Segments 2-4	Submission of Cleanup plan for - Segments 2 - 4	7/18/2014	11/20/2014	Complete	. Plan provided as dictated in the DOGM Division Directive	
2C	Segment 1	Reconstruct riprapped channel in - Segment 1	9/15/2014	9/23/2014	Complete	Replacement of Riprap material will be further protect the stream bottom from erosion and restore the site to its previous condition.	
1G	Segments 2-4	Obtain Regulatory approval of work plan	12/19/2014	12/19/2014	Complete	Regulatory approval of recommended action levels for arsenic, excavation and removal of material, transportation of material, final deposition of removed material, and restoration of the drainage.	
2D	Segment 1	Reseed impacted areas in - Segment 1	9/23/2014	9/23/2014	Complete	Revegetating immediately downstream of the desilting basins will minimize offsite migration of fines during a storm event.	
ЗА	Segments 2-4	Remove sediments from - Segments 2-4	7/21/2014	9/11/2014	Complete	Removal of sediments found upstream of the desilting basins will minimize the loading and the maintenance of the basins.	
зв	Segments 2-4	Reconstruct drainage channel - Segments 2-4	7/28/2014	11/26/2014	Complete	Regrading of the disturbed area will allow for natural water flow and will be done concurrent with removal.	
зс	Segments 2-4	Reseed impacted areas in - Segments 2-4	11/18/2014	11/26/2014	Complete	Revegetation of the drainage found upstream of the desilting basins will minimize the loading and the maintenance of the basins.	
4A	Segments 1-4	Submit post removal report	11/27/2014	2/6/2015	Complete	Detailed report giving removal quantities as well as the test results of the cleaned surface This work is in process and progressing on time.	
4B	Segments 1-4	Obtain Regulatory approval of post removal report	2/6/2015		In Process	Regulatory approval of the post removal report	
4C	Segments 1-4	Inspect leach pads and stormwater controls daily until permanent controls are installed	4/1/2014		In Process	Includes daily inspection of all five leach pads and the associated stormwater controls until approval is obtained to decrease the frequency	

M1035 | 0009 Lestie M.Ke Peter

^{*} Monthly project updates will be provided on the 15th of each month, until the cleanup is complete. If Barneys deviates from the attached schedule, Barneys and Agencies will discuss any needed action at the agencies request.

Month: JUNE 2015

Date	BC1	BC2	всз	BC4	BC5	North Perimeter	South Perimeter	East/B&G Perimeter	Inspector	Comments/Corrective Actions	
1	1	,	1	1	1	1	1	1	צפ	5175 57A	725
2			1	1	1		1	1	DJ	L^{1} I	
3	1	<u>t</u>	l	ı	Į.	- 1	4	l	TMN	site Stable	
4	1	,	1	1	,	/	7	1	2	SIRE STABLE	=
5	1	1	/	1	1	1	,	1	دو	STABLE	
6	Į	• (1	ľ	1	1	1 -	1	DJ	STABLE	The statement of the st
7	1	1	12 A LAND	1	7	1	1	1	DJ	STABLE,	MUDDY
8	1		1	1	1	1	1	1	رم	STABLE	
9	1	1	1	1_	1	1	1	1	DJ	STARLE	
10	1	1	1	1	1	7	1	1:	נע	STABLE	
11	1	1	1	1	1	[- 1	1	01	JABLE	77 TO THE TOTAL
12	1	1	1	1	1	1	1	1	W	Small	
13											
14	1	/)	1	1	1	1	1	DI	STABLE	
15	,	1)	1	,	1		,	DJ	STABLE	
16	17	j	,	1	/	1		,	01	STABLE	A STATE OF THE STA
17	1	1	1	1	ĺ	1	1	1.	LO	STABLE	
18	1	1	1	1	1	1	1	1	カナ	STABLE	
19	1	1	1	1	1	1	1	1	DJ	STABLE	
20								6.60000000000		Apply Mark Control of the Control of	
21											
22	1	1	1	-1	1	1	1	1	D	STABLE	
23	1	- 1	1	1	1	1	1	//	DJ	STABLE	
24	1	1	1	1	1	1	7	17	עם	STABLE	A Company of the Comp
25	1	/	1	/	1	1	1	/	رر	SMBLE	
26	1	1.	1	,	1	1	1	Balling.	DJ	STABLE	The State of the S
27										Corporation of a companion	
28											CARLES CARACTERS CONTROL OF THE CONT
29	1	7.	/	1	1	1	/	1.	ندھ	STABLE	
30		1	-/	1	1	1	7	7	23	STABLLE	
31											

Heap Leach Pads (BC1 thru BC5):

- 1 No heap material or liquids flowing off the lined pad
- 2 Heap material flowing off the lined pad
- 3 Liquids flowing off the lined pad

Perimeter Drainage:

- Perimeter drainage in good order and containment of storm water behind permitted dams
- Uncontained perimeter drainage
- Moderate to significant erosion to perimeters

Month:

14 2015

Date	BC1	BC2	всз	BC4	вс5	North Perimeter	South Perimeter	East/B&G Perimeter	Inspector	Comments/Corrective Actions	
1	1	/	1	1	1		,	1	لطا	STABLE	
- 2	i	1	/	1	1	7	1	1	DJ	STABLE	
3							J. Bartie				
4		ikanair mecanair	1200000000					19 456	e, state Bern 1900 at many project		
5	/	1	1	1	. /	/	/	1	DI	5774B2E	
6	1	1	1	/	1		/		רס	STABLE	
7	1	1	1	1	1	1	/	/	נס	STABLE	and the second s
8	i	1	1	_/_	1	1	1	1	נס	STABLE	The second second
9	1	1	1	1	1	/	1	/	DS	STHELE	
10	1	1	1	1	1	1	/	1	DI	STABLE	
11	lkies,	kus.			las.						
12	1	1	1	1	1	/	1	/	DU	STABLE	
13	1	1_	1	1	1	1	1	1	DJ	STABLE	
14	1	1	1	1	1	1	1	1	DJ	STUBLE	
15	1	1	1	1	1	1	1	1	נמ	STABLE	a special province
16	1	1	1	1	1	1	1	/	נס	STABLE	
17	1	1	1	1	1	1	1		DI	STABLE	
18										The state of the s	
19					10						
20			1200 lb				in a servania di			The state of the s	
21											
22										Control of the contro	
23								10000			
24							Meka Meka			Lindighting resources	A CONTRACTOR OF THE CONTRACTOR
25							Miles 70	E. C.			
26					440					Control of the Contro	
27			1								Company and the company and th
28										1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
29	Je se										
30									21.5	A PROGRAMME	
31											

Heap Leach Pads (BC1 thru BC5):

- 1 No heap material or liquids flowing off the lined pad
- 2 Heap material flowing off the lined pad
- 3 Liquids flowing off the lined pad

Perimeter Drainage:

- Perimeter drainage in good order and containment of storm water behind permitted dams
- 2 Uncontained perimeter drainage
- 3 Moderate to significant erosion to perimeters