

Water Resources



Environmental Studies

HYDRO-TRIAD, LTD
12136 W. Bayaud Ave., Suite 100
Lakewood, Colorado 80228
Phone: 303/989-8588, Fax: 303/989-9932

M/037/088

TO: Tom Munson DATE: 18 December 96
Div. Oil, Gas & Mining PROJECT: Lisbon Valley
Fax # (801) 359-3940 ATTN: _____

DESCRIPTION/REMARKS Review & Comment

- 1) Appendices will follow in separate transmittal
- 2) I will wait for your comments before sending out the final

Number of pages including Cover Sheet: 12
Any problems receiving, please call: 303/989-8588
Return FAX Number: 303/989-9932

By: Thompson Copy To: _____
HTL

The document(s) with this transmission are only for recipient(s) named above and contain privileged/confidential information. Unauthorized disclosure, dissemination and/or copying of this transmission is strictly prohibited. If received in error, please destroy and notify the sender by calling collect.

Water Resources



Environmental Studies

HYDRO-TRIAD, LTD
12136 W. Bayaud Ave., Suite 100
Lakewood, Colorado 80228
Phone: 303/989-8588, Fax 303/989-9932

MEMORANDUM

DATE: 18 December, 1996

TO: Pat Gochnour, Gochnour & Associates, Inc.
Tom Munson, UDOG&M

FROM: Troy Thompson, HYDRO-TRIAD, LTD

SUBJECT: Lisbon Valley UDOG&M Inquiries
HTL Project #: 475-004

The following memorandum addresses the inquiries raised by Tom Munson of the Utah Division of Oil, Gas and Mining.

Sediment Ponds and Control

Sediment Pond Construction Details

A row of entrenched and anchored straw or hay bales will serve as the filter media at the outlet of the sediment collection ponds. Construction methods will include the following:

- A trench will be excavated along the length and width of the bale barrier. The minimum depth of excavation for the trench will be 4 inches. The trench will be constructed perpendicular to the direction of flow.
- Bales will be orientated perpendicular to the contours with ends of adjacent bales abutting tightly against one another.
- The bales will be staked in place by wooden stakes or rebar. Each bale will be secured by a minimum of two stakes, driven a minimum of one foot below the invert of the trench.
- The excavated soil will be used as backfill against the barrier after the stakes are in place. Backfilled soils will be built up a minimum of 4 inches against the upstream face to prevent piping.

- Any gaps between bales will be filled in by wedging straw or hay into the openings. Tight joints will be required to insure the water is not allowed to flow freely between the bales.

The length of the barrier will extend far enough such that the base of the external bales are higher than the top of the lowest bales. This arrangement minimizes water flow around the bales. A schematic of a typical sediment pond is shown on Figure 1. Details of the bale installation and a schematic of a typical barrier cross section are shown on Figure 2.

The upstream and downstream slopes leading to and from the bale barrier will be lined with a geogrid and covered with rip rap. This protection will provide added stability to ensure the slopes are not eroded. Placement of the geogrid over the top of the straw/hay bales will reduce the amount of erosion that would occur if the bales are overtopped. The outlet ditch will be lined with rip rap (VL sized) to maintain the downstream channel integrity. The channel downstream of the sediment pond south of the pad will be rip rapped downstream until it meets the natural drainage channel. The channel downstream of the sediment pond east of Sentinel Pit 2 will be rip rapped to the confluence with the main diversion ditch. The channel downstream of the sediment pond east of GTO pit will be rip rapped until it enters a natural drainage path. The location and extent of these channels are presented on Figure 3.

Maintenance Plan

The bale's ability to filter sediment and transmit water deteriorates with time and use. The bales will be inspected a minimum of three times per year. Inspections will be performed once at the beginning of the wet season (end of June), in the middle of the wet season (September) and once at the end of the wet season (beginning of December). Repair or replacement of the bails will occur as necessary based upon inspection findings.

A staff gauge will be installed in each sediment pond. The gauge will be marked to indicate the interface between the dead and live storage. Sediment that has accumulated in the ponds will be removed whenever the sediment level reaches the mark on the staff gauge. Accumulated sediment will also be cleaned out at the beginning of the wet season (end of June) to prepare for the wet season.

Reclamation Plan

The sediment control ponds are temporary structures that will be removed in conjunction with the overall mine reclamation. The sediment ponds will remain operational until the waste rock dumps have been reclaimed. After vegetation has been established on the waste rock dumps, the bales will be removed and the sediment ponds will be backfilled. The surface will be graded and vegetated.

Size Calculations

The required size for the life storage in the sediment ponds are as follows:

West of Sentinel Pit 1	900CY
South of Pad	675 CY
East of GTO Pit	5000 CY

Note: These numbers are updates for the values previously presented. Hydrologic calculations used to determine the size of each sediment pond are presented in Appendix A.

Diversion Ditch Detail - Sentinel Pit 1

Rip Rap Sizing

Rip rap sizes were determined based upon the method developed by Smith and Murray (Wright Water, 1984). This method incorporates the design fluid velocity, the specific gravity of the rock and the channel slope to ensure that the gravity forces holding the rip rap in place exceed the forces causing the rip rap to move. For Channels 3 and 4, the local slopes will be reduced to 5% and 4.5% respectively in the riprap (downstream) sections of the channels. A Manning's "n" value of 0.04 was used for rip rapped sections (Chow, 1959). Calculations to determine the required rock sizes are presented in Appendix B.

Ditch Confluence

Ditch confluences will be constructed to limit turbulence. The angle created by the confluence of two ditches will be designed with a maximum angle of 45 degrees. Confluences shall be inspected after major storm events for excessive erosion and displaced riprap and repaired if necessary. In situations where a rip rapped channel and a channel without rip rap converge, the channel without rip rap will be rip rapped for 50 feet upstream of the confluence. *(Tom, a schematic of this will follow tomorrow.)*

Channel Erosion

Bends in designed channels will be constructed such that the radius of the bend is greater than three times the channel width. This design minimizes turbulence thereby limiting erosive potentials.

Channels will be inspected after major storm events. Areas that may have eroded will be repaired.

Vegetation

Revegetation of the diversion system will be accomplished by hand broadcasting one or more of the following species:

Newhy Wheatgrass
Small Bernette
Intermediate Wheatgrass
Piute Orchard Grass
Drought tolerant Basin Wild Grass
Sandberg Bluegrass
Mountain Rye
Ephraim Crested Wheatgrass

Variations of species and weight (lbs/acre) will be tested during the initial years of construction and operations.

This species list was developed in consultation with Lynn Kunzler, Senior Reclamation Specialist, Utah Department of Natural Resources, Division of Oil, Gas and Mining.

Temporary Lining

In the event that difficulties are incurred establishing the vegetative linings and excessive erosion of the channels is occurring, temporary measures will be taken to limit erosion from the diversion ditches until vegetation can be established. Methods that will be used for temporary relief include:

- Flow barriers constructed in the channels to reduce flow velocities,
- Geotextile or similar covers installed on sections to stabilize sections of the channels, and if necessary
- Placement of temporary rip rap.

Drainage Path Downstream of Sediment Ponds

The outlet channels downstream of the sediment collection ponds will be lined with rip rap to ensure the channel integrity. A more detailed description of the planned channel construction is discussed above in the section "Sediment Pond Construction Detail". The arrangement of the outlet channel is presented on Figure 3.

Alternative Ditch Arrangements - Sentinel Pit 1

Two alternatives have been proposed for the Sentinel Pit. Option 1 includes a lobe at the north end of the pit. Option 2 does not include the northern lobe.

The diversion ditch arrangement for the final design will depend upon which of these alternatives is actually constructed. For this work, ditch arrangements were designed and evaluated for both scenarios. Figure 4 shows the details of the diversion ditch around Sentinel Pit 1 assuming that the northern lobe is constructed. Figure 5 shows the necessary diversion arrangement if the lobe is not constructed.

Data pertaining to the size of the individual ditch segments for both options are presented on Table 1. As shown in the table, the two individual ditch segments from option 2 (design points 14 and 16) have the same size and flow characteristic as the first and last segments for option 1 (design points 14 and 16).

References:

Chow, V. T. Open-Channel Hydraulics, McGraw-Hill Book Company, Inc. 1959.

Wright - McLaughlin Engineers, Urban Storm Drainage, Criteria Manual, 1984.

Attachments:

Table 1 - Sentinel Pit 1 Options, Diversion Ditch Data

Figure 1 - Erosion Bale Installation

Figure 2 - Sediment Pond Schematic

Figure 3 - Diversion System and Sediment Collection Arrangement

Figure 4 - Diversion Ditch Arrangement, Option 1, Extended Sentinel Pit 1 Limits

Figure 5 - Diversion Ditch Arrangement, Option 1, Reduced Sentinel Pit 1 Limits

Appendix A - Sediment Pond Sizing Calculations

Appendix B - Rip Rap Sizing Calculations


Table 1

**LISBON VALLEY COPPER PROJECT
HYDROLOGICAL DESIGN DATA****DIVERSION DITCH DATA****Option 1 Extended Sentinel Pit 1 Limits**

Design Point	Ditch Slope (%)	Drainage Area (acres)	Peak Flow (cfs)	Depth (ft)	Base Width (ft)	Maximum Velocity (fps)
14	0.5	602	253	5.5	8.0	6.3
15	0.5	5115	1155	8.0	8.0	8.2
16	0.5	5734	1295	7.0	8.0	8.6

Option 2 Reduced Sentinel Pit 2 Limits

Design Point	Ditch Slope (%)	Drainage Area (acres)	Peak Flow (cfs)	Depth (ft)	Base Width (ft)	Maximum Velocity (fps)
14	0.5	602	253	5.5	8.0	6.3
16	0.5	5734	1295	7.0	8.0	8.6



HYDRO-TRIAD, LTD.

LISBON VALLEY

Sediment Pond Cross Section Schematic

December 1995

Figure 1




LISSON VALLEY

Erosion Bale Installation

December 1996


Figure 2



Notes:

1. Base of external bales (points A) to be set at a higher elevation than the top of the center bales (points B), to minimize flows around the barrier.

BARRIER CROSS SECTION



LEGEND

- Property Boundary
- Diversion Boundary
- Diversion Path - 100' Buffer
- Design Path
- SUC-Bath Mitigation
- Sediment Collection Structure

A HYDRO-TRIAD, LTD.
 DIVERSION SYSTEM
 SEDIMENT COLLECTION
 ARRANGEMENT

