

UNC PLATEAU MINING



Subsidiary of United Nuclear Corporation
A **UNC RESOURCES** Company

P.O. Drawer PMC
Price, Utah 84501

Telephone 801/637-2875

John R. Tucker
Tom
JWS

April 3, 1980

RECEIVED
APR 07 1980

**DIVISION OF
OIL, GAS & MINING**

Mr. Don Crane, Regional Director
Office of Surface Mining
Region V
Brooks Towers
1020 15th Street
Denver CO 80202

Dear Mr. Crane:

Enclosed please find a copy of our "sedimentation control construction schedule".

This schedule is, as all construction schedules are, a best guess.

It is our intent to keep to this schedule as closely as possible. In the event that significant delays occur, your office will be notified.

If you have any questions concerning this schedule or the project, please notify me at your earliest convenience.

Sincerely,

Floyd J. Tucker
Executive Vice President &
General Manager

cc: Steve Rigby, PMC
Joe Helfrich, DOGM ✓
Murray Smith, OSM
Larry Damrau, OSM

UNC PLATEAU MINING COMPANY
SEDIMENTATION CONTROL CONSTRUCTION SCHEDULE

The anticipated construction sequence is as follows:

1. Wattis North
2. Wattis East
3. Starpoint
4. Lion Deck
5. Wattis South

UNC Plateau Mining Company received a verbal (telephone) approval of the conceptual design in the "Runoff Control Plan" (December, 1979) by Vaughn Hansen Associates on April 1, 1980. *from who*

Project construction began April 2, 1980.

It is estimated that construction of each pond will take two and one-half weeks from start to finish. Using a starting date of April 2 the sediment control plan will be completed June 30, 1980.

This schedule is based upon normal or better than average weather conditions. In the event of any significant delay(s) Plateau will notify OSM and DOG&M.

The agreement between OSM and Plateau was that Plateau would have ninety days from the date of entry into the by-pass lease to come into compliance; using the estimated May 1 entry date Plateau would have until July 31 to comply.

We feel that barring *BY-PASS COMPLIANCE* any unforeseen delay(s) the project will be completed well in advance of the July 31 deadline.

It should be noted that if only the Wattis North and Wattis East ponds are completed by the deadline, the property should be in compliance as any water leaving the permit area will have to pass through these two ponds.