

CC to:  
Jim S.  
Wayne  
Joe  
Dave L.  
Ron D.


0053

# PLATEAU MINING COMPANY

A Subsidiary of Getty Oil Company  
P.O. Drawer PMC Price, Utah 84501  
Telephone (801) 637-2875

File Copy  
ACT/007/006  
Catalog #2 + #3

June 22, 1984



Please plan on  
a mtg re: this  
letter at 3:30  
on Wed-3/27/84  
Ray  
6/26

Ms. Dianne R. Nielson, Division Director  
Division of Oil, Gas and Mining  
4241 State Office Building  
Salt Lake City, Utah 84114

RE: 1984 ENVIRONMENTAL FIELD WORK

Dear Ms. Nielson:

Plateau Mining Company would like to take this opportunity to bring you up to date on work that we have been doing and outline projects that are planned.

By letter to you, dated January 13, 1984, we outlined twelve items to be accomplished as defined in the Vaugan Hansen Associates' Review of "As Built" Runoff and Sedimentation Control Plan. Of these twelve, a few are new proposals and need Division approval before construction, the remainder are areas that have been prioritized for annual maintenance.

The following is the status of the twelve items:

- 1 - Ditch No. 14 NOV 83-4-14-1 - 95% complete - The ditch is functional.
- 2 - Ditch No. 18 and proposed CMP under tracks - Pending DOGM approval.
- 3 - Ditch No. 25 and Pond 2 - Pending DOGM approval.
- 4 - Sediment Pond 4, 5, & 6 Modification - Pending DOGM approval - Submitted to DOGM in July 1983.
- 5 - Ditch No. 4 Channel Lining - Completed.
- 6 - Ditch No. 5 Channel Lining - Completed.
- 7 - Ditch No 6A Channel Lining - 80% Completed.
- 8 - Ditch No 6B Channel Lining - Pending.
- 9 - Ditch No 11 Channel Lining - Completed.
- 10 - Ditch No 12 Channel Lining - Completed.
- 11 - Ditch No 15 Channel Lining - 95% Completed.
- 12 - Ditch No 20 Channel Lining - Completed.

In addition to the above projects, we are in the process of accomplishing the following:

- 13 - Fill settling areas along access road to Lion Portal area and build berm on outside edge of the road to prevent erosion on outslope - 85% completed.
- 14 - Fill settling areas at Lion Portal Deck to prevent erosion of outslope - Completed.

- 15 - Clean clear water inlet box area adjacent to Bulk Rock Dust Bin - Pending.
- 16 - Clean clear water cut off ditch above Lion Portal Deck - Completed.
- 17 - Clean all inlet boxes, drop boxes and grates - Completed.
- 18 - Clean all ditches property wide - 90% Completed.
- 19 - Road to subsoil stockpile - established erosion control berms and water bars - Completed.
- 20 - Subsoil stockpile - repair minor erosion - Completed.
- 21 - Install trash racks and or grates on all inlet boxes and culvert inlets - 40% Completed.
- 22 - Check all downspouts and install chain or cable, if needed, to prevent the separation of seams - 95% Complete.
- 23 - Fill erosion gullies at downspouts - Pending.
- 24 - Clean all sediment traps - 66% Complete.
- 25 - No. 1 Mine Road - construct berm to prevent erosion of outslope - Pending.
- 26 - Main Road adjacent to stockpile area - establish ditch to prevent erosion - 80% Complete.
- 27 - Replace straw filters at east end of permit area - Pending.
- 28 - Install dumped rock gutter in ditch behind lower shop - Completed.
- 29 - Clean outlet ditch from sediment trap behind lower shop - Completed.
- 30 - Clean sediment trap on south side of Ditch No. 9 - Pending.
- 31 - Rebuild berm adjacent to Ditch No. 9 - Completed.
- 32 - Ditch south and adjacent to overland conveyor - clean-out existing belt ditch and install additional belt - Pending.
- 33 - Pond No. 4 outlet ditch, conveyor belt ditch - complete by staking down and built rock splash basin at bottom - Completed.
- 34 - Stream crossing easts of Sediment Pond No. 4 - construct rock crossing - Completed.
- 35 - Sediment Pond No. 4 - install 2nd piezometer - Pending.
- 36 - Lion Portal Deck - clean, clear water ditch at base of cut bank - In Progress.
- 37 - Install fences around topsoil piles and refuse pile tests plots - Completed.
- 38 - Install guzzler at wildlife mitigation area and fence to prevent cattle use - Completed.
- 39 - Plant 12,000 seedlings to enhance woody plant species on reclaimed areas, mitigation area and refuse test plots - Completed.

We would appreciate your reviewing our scheduled 1984 Environmental Field Maintenance Program and offer any suggestions that you may have. We will be happy to discuss any


Ms. Diane R. Nielson  
June 22, 1984

Page Three

of the projects in detail with you, if the need arises. We anticipate completion of all projects by October 1, 1984, if this meets with your approval.

Respectfully submitted,

PLATEAU MINING COMPANY

A handwritten signature in cursive script that reads "Walter Mueller, Jr." The signature is written in dark ink and is positioned above the printed name and title.

Walter Mueller, Jr.  
General Manager

lc