

0044  
**SRS, Inc.**

**Sunnyside Reclamation & Salvage, Inc.**

P.O. Box 99 — Sunnyside, Utah 84539

ACT/007/007

#2

May 17, 1989

Mr. Bill Malencik  
Field Specialist  
Mined Land Reclamation Program  
College of Eastern Utah-Box 169  
451 East 400 North  
Price, Utah 84501

**RECEIVED**  
MAY 22 1989

DIVISION OF  
OIL, GAS & MINING

Dear Bill:

Re: NOV 88-30-2-1

This refers to your request to review and clarify certain matters on NOV 88-30-2-1. You indicated that time frames should be briefly outlined together with the total accountable time associated with the construction of the sediment pond. Here is a summary based on a review of our mine records:

1. October 6, 1988, NOV 88-30-2-1 issued. Abatement measure required construction of a sediment pond by November 15, 1988.
2. November 17, 1988, above NOV was modified based on telephone request and justification. The revised completion date was extended to December 16, 1988.
3. December 5, 1988, DOGM, because of adverse weather conditions, took administrative action to curtail construction. At the time of the administrative action, eleven days remained to complete construction.
4. December 12, 1988, and January 10, 1989, assessment conference reiterated foregoing information including DOGM administrative-approved winter shutdown. Also, eleven days remained to complete all construction.
5. March 23, 1989, DOGM letter suggesting start-up dates.
6. March 25, 1989, modification issued supplementing letter of March 24, 1989. Modification provided firm start-up and completion dates as follows: (a) By March 30, 1989, remaining dirt work, riprap must be initiated and completed by April 7, 1989; (2) by May 3, 1989, wet grouting the riprap must be initiated and completed by May 5, 1989; and (c) seed bed preparation, mulching, and seeding were deleted from the NOV abatement with the understanding it would be completed in the fall of 1989 per the contemporaneous reclamation section of the permit.

Mr. Bill Malencik  
Page 2  
May 17, 1989

7. April 7, 1989, abatement measures noted in 6.(a) above were completed. This segment of the NOV was terminated April 7, 1989.
8. April 21, 1989, abatement measure noted in 6.(b) above was completed in two days. Nighttime temperature had improved, and grouting was completed ahead of schedule. This segment of the NOV was terminated on April 21, 1989.

In conclusion, construction of the sediment pond took seventy days, not counting administrative shutdown days. As-built drawings were submitted to the Division on May 5, 1989.

Sincerely,



W. P. Balaz, P.E.  
Mine Manager

WPB:th

cc: ✓ Rick Smith  
Joe Helfrich