



STATE OF UTAH  
NATURAL RESOURCES  
Oil, Gas & Mining

Norman H. Bangerter, Governor  
Dee C. Hansen, Executive Director  
Dianne R. Nielson, Ph.D., Division Director

355 W. North Temple • 3 Triad Center • Suite 350 • Salt Lake City, UT 84180-1203 • 801-538-5340

December 17, 1985

CERTIFIED RETURN RECEIPT REQUESTED  
(P402 457 278)

Mr. Allen P. Childs, Engineer  
Trail Mountain Coal Company  
P. O. Box 370  
Orangeville, Utah 84537-0370

Dear Mr. Childs:

RE: Approval to Delay Completion of the Curb and Gutter  
Drainage System Due to Inclement Weather, Trail Mountain  
Mine, ACT/015/009, #3 and #4, Emery County, Utah

In response to your letter of November 25, 1985, please be advised that the Division hereby approves your request to delay completion of the curb and gutter drainage system that you have completed 95 percent of presently. The reason for the approval is inclement weather and subzero temperatures which would preclude the concrete being poured and curing properly.

Please assure that the remainder of the drainage system is completed prior to May 31, 1986. Thank you for your cooperation in this matter.

Sincerely,

D. Wayne Hedberg  
Permit Supervisor/  
Reclamation Hydrologist

REVIEW CHRONOLOGY:

- A. Operator Submittals
1. September 16, 1985
  2. September 30, 1985
  3. November 25, 1985

- B. DOGM Responses
1. October 2, 1985
  2. October 8, 1985
  3. December 12, 1985

JJW/btb

cc: Allen Klein  
Bart Kale

9294R-39