

OGMCOAL - West Ridge/Crandall Update

From: Steve Christensen
To: Daron Haddock; Ingrid Campbell; Jim Smith; OGMCOAL; Priscilla Burton
Date: 9/28/2010 2:34 PM
Subject: West Ridge/Crandall Update

Hi,

I just got off the phone with Dave Shaver and wanted to give everyone an update from that conversation.

West Ridge Coal Fine Clean-Up: According to Dave, the clean-up operation has been completed from the mine-site to approximately a mile beyond catchment 'A'. Dave's optimistic that the clean-up will be completed from catchment 'A' to catchment 'E' by the end of the week. They're utilizing a 5 man crew and taking GPS readings each day to document the progress of the clean-up activities. Dave's hope is to have the entire clean-up completed (from mine-site to catchment 'E') by the end of next week. With that, it appears that they are well on schedule to complete the work by the October 19th deadline.

Crandall Canyon- East Mountain Road Reclamation: Dave indicated that reclamation of the drill hole roads is still on the schedule for October. He has a meeting with Shane Campbell from Scamp tomorrow. At that point, the remaining requisition forms will be filled out and the work will be scheduled for next month.

Steve