

0007

cc: RW Daniels  
BW Roberts  
M Boucek

RECEIVED

APR 23 1984

DIVISION OF OIL  
GAS & MINING

Co-Op Mining Company  
P.O. Box 1245  
Huntington, Utah 84528

April 21, 1984

Dr. Diane Neilson  
Director - UDOGM  
4241 State Office Building  
Salt Lake City, Utah 84114

ACT/015/025  
#2

copy to: Ev /  
Pam  
Joe H.  
Please copy to Wayne & return to me  
return to Mary

REF: Bear Canyon County Road  
Improvement and Completion

Dear Dr. Neilson:


As per our conversation on April 2, 1984: Co-Op is requesting a 30 day extension to complete the balance of the work on the Bear Canyon Road (County portion). The road is 80% complete; drainage is in place and the base material and grade are established. However, the two water lines still need to be cased and the balance of the surface material installed.

Co-Op has contacted Mr. Bevan Wilson, County Commissioner over roads and has tentatively arranged for inspection personnel to be present during the balance of the work to be completed in May. The primary reason for the delay is the delivery time necessary on the nestable pipe casing for the water lines. The earliest delivery we can obtain is the first week in May. These lines need to be cased prior to final surfacing.

Co-Op is utilizing the new road thus alleviating the potentially hazardous situation which existed with the old road.

Your assistance and cooperation in this matter will be greatly appreciated.

Sincerely,

A handwritten signature in cursive script, appearing to read "Melvin A. Coonrod".

Melvin A. Coonrod  
Permitting & Compliance Director

MAC/nc

cc: Bevan Wilson  
County Engineer