

INSPECTION REPORT

(Continuation sheet)

Page 2 of 2

PERMIT NUMBER: ACT/0157/007

DATE OF INSPECTION: 11/12/97

(Comments are Numbered to Correspond with Topics Listed Above)

4. HYDROLOGIC BALANCE

Interim methods of sediment control were discussed for use during the construction process.

12. BACKFILLING AND GRADING

Regrading of the "B" seam was begun. Soil on top was removed and salvaged prior to reshaping. The contractor had a trackhoe and a bull dozer on site for the work. When rock is placed on the surface a loader will be brought to the site.

13. REVEGETATION

An interim seed mixture will be used to seed the road and other areas to be redisturbed in future construction work.

Copy of this Report:

Mailed to: OSM, Tim Kirschbaum, CCC

Given to: Joe Helfrich (DOGM)

Inspector's Signature: *Susan M. White* #35 Date: 12/1/97