


Application for Bond Release



Operator/Permittee: Materion Natural Resources	
Mine/Project Name: Topaz Mine/Monitor Phase 1 LMUs 2 & 3	Permit ID#: M/023/0003
	Permitted Acres: 250.3 disturbed
Reason for Bond Release: Work was completed in compliance with approved plan.	
<div style="text-align: right;"> APPROVED FEB 25 2015 DIV. OIL GAS & MINING </div>	
Amount of Existing Surety: \$2,592,000	
Amount of Surety requested for release: \$23,602	
Partial Release of a <u>portion</u> * of the mine site: Acres Regraded: 44.4 Specify Area: Monitor Phase 1 LMUs 2 & 3 dump sites (see attached map)	Partial Release of <u>entire</u> mine site: (Backfilling and grading are completed) Acres:
Full Release of a <u>portion</u> * of the mine site: Acres to be released: Specify Area:	Full Release of <u>entire</u> mine site: (Vegetation is established and has survived three growing seasons.) Acres to be released:
*For a bond release on a portion of the mine site, submit an updated map removing the released area from the disturbed or bonded area.	



Application for Bond Release

Reclamation practices must be completed in accordance with R647-2-109, or R647-3-109, or R647-4-111 as applicable.

Have any shafts and tunnels been permanently sealed? N/A	Yes <input type="checkbox"/> No <input type="checkbox"/>
Disposal of debris & other materials incident to mining The area is clean, work completed Fall, 2013.	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Public safety notifications such as posted signs or fences/barriers above highwalls	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Drainages, reestablished & stable N/A	Yes <input type="checkbox"/> No <input type="checkbox"/>
Structures demolished and deleterious materials disposed of N/A	Yes <input type="checkbox"/> No <input type="checkbox"/>
Erosion Controlled Durable material, minimal gradient on surface & ~12% gradient on rounded perimeter.	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Slopes, waste piles, fills regraded Dump surface regraded & rounded: outslope varianced from regrading in approved plan.	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Highwalls stabilized to an angle of 45° or less	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Meets Postmining Land Use (Indicate Land use) Land use is wildlife habitat and livestock grazing.	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Roads and/or pads have been reclaimed	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Dams, Impoundments, Ditches, Pits reclaimed N/A	Yes <input type="checkbox"/> No <input type="checkbox"/>
Topsoil redistributed – amendments added Topsoil 3 to 6 inches deep on surface. No amendments added.	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Vegetation meets 70% of the pre-mining cover? See approved plan (December 2013), Section 7.13 for site standards. <i>Note: For Final Bond Release vegetation must meets 70% of premining cover and has survived three years for or has survived one year growing season to maintain small mine status.</i>	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Plugging of boreholes If Answer is Yes, please fill out page 3 of this form	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
DESCRIPTION of RECLAMATION ACTIVITIES COMPLETED (Describe any variance(s) that have been granted, date activity completed) Dump top was contoured, rounded and topsoil distributed in 2013. Dump top was lightly ripped, dimpled and seed mix applied late fall, 2013 & 2014. see attached Memorandum for details.	

APPROVED

FEB 25 2015

DIV. OIL GAS & MINING

APPROVED
FEB 25 2015
DIV. OIL GAS & MINING

e:\ogm\groups\minerals\wp\forms\bonding forms\bond-release\mr-site rev2014.doc



Materion Natural Resources
P.O. Box 815
Delta, Utah 84624
Tel: 435-864-2701
Fax: 435-864-4004

APPROVED

FEB 25 2015

DIV. OIL & GAS & MINING

January 22, 2015

State of Utah
Division of Oil, Gas and Mining
P.O. Box 145801
Salt Lake City, Utah 84114-5801
Attention: Mr. Paul Baker

Re: Partial Release from Prescribed Earthwork of the Monitor Phase 1 LMUs 2 & 3 Dump

Dear Paul:

Please find attached to this letter, form MR-SITE requesting the partial release from prescribed reclamation treatments conducted on 25.1 acres, specifically earthwork. The remaining 19.3 acres of the total 44.4 acres listed in table 9.1-1 consist of the dump outslope, which has no earthwork requirements. This accounts for all dump acres on the Monitor Phase 1 LMU 2 & 3 projects. Pursuant to Mr. Wayne Western's suggestion stated in his minerals inspection report dated 07/02/2014, the following documentation is enclosed.

1. Form MR-Site/Bond Release
2. Memorandum – Monitor Phase 1 Reclamation
3. Photos of reclamation work
4. Map displaying area requested for partial release
5. Weather Trend Chart
6. Plate 12
7. MRP Table 9.1-1
8. MRP Appendix 6 Bonding Calculation Sheets
9. MRP Appendix 6 Total Bonding Costs
10. Copy of Mineral Inspection Report dated 07/02/2014

All reclamation work was completed in accordance with the previously approved Mining and Reclamation Plan (December 2006 – updated 2013). No bond release money is being requested at this time. Instead, we prefer to have a credit granted until the next bond recalculation in 2018. The area requested for release is located in the west ½ of Section 7 in T13S, R12W, SLM.

Please let me know if you require additional information in order to grant the requested release.

Sincerely,

John Wagner
Mine Manager, Materion Natural Resources

APPROVED

FEB 25 2015

DIV. OIL GAS & MINING



MATERION

Natural Resources MEMORANDUM

Date: 01/22/2015
TO: Wayne Western
FROM: Robert Dalton
SUBJECT: Topaz Mine – Monitor Phase I Reclamation

The following notes outline the work done to reclaim the Monitor Phase 1, dump top surface. Relevant information is taken from the previously approved Mining Reclamation Plan (December 2006 – updated 2013). Please see the Plan section references as needed during the review of this document. Plates 9A, 9B and 9C from the plan are a good visual reference. Also, note that all three Monitor LMUs were opened simultaneously due to economic considerations (see MRP 5.9). However, LMU dump #1 was not constructed due to a smaller pit configuration and resultant lesser disturbance area.

Work completed consisted of:

1. **Topsoil sampling, mapping, and stockpiling.**
 - a. Topsoil recovery was based on field observations and analytical results. (see MRP 7.7)
 - b. The "new" topsoil was stockpiled in proximity to the dump site locations. (see attached Monitor Reclamation map). A total of 26,320 cubic yards was available for redistribution on the dump top surface area. This compares with the project demand for topsoil of 15,831 cubic yards for the Monitor Phase I LMUs (MRP Table 7.10-1).
2. **Dump top contouring with rock piles intended for wildlife habitat.**
 - a. The surface of the dump top was contoured with a dozer and excavator and the larger rocks were arranged in random piles in order to provide wildlife habitat.
 - b. The dump area was estimated at 25.1 acres in the plan (see MRP Table 7.10-1). The as-built dump top area encompasses 25.1 acres of which 25.1 dump top acres were reclaimed.
3. **Dump top perimeter rounded.**
 - a. The rounding is a standard reclamation treatment intended to blend the dump crest to the surrounding terrain and reduce erosion (see MRP section 7.4.2).
 - b. The Plan estimated 9,520 cubic yards which equates to 6,188 linear feet of rounding for the two Monitor LMU dump tops (see Appendix 8 of the MRP). The previously scheduled future backfill area has been rounded for a total of 6,870 linear feet of dump top perimeter rounding. The entire dump top perimeter rounding for the Monitor Phase 1 dump is complete.
4. **Distribute available topsoil on the dump top surface.**
 - a. The "new" topsoil stockpile contained 26,320 cubic yards. This is forty percent less topsoil than was estimated in the plan (see Table 5.6-1 of the MRP).

- b. The demand thickness was three inches, where the actual average distribution thickness was over four inches. There were 22,300 yards spread over the dump top surfaces and rounded crests. Approximately 4,020 yards of topsoil was stockpiled for future use.
5. **Dump top amendments .**
- a. Topsoil analysis indicates that salinity is not a problem. Therefore, an application of gypsum is not needed.
 - b. Use of chemical fertilizers (e.g. Mono-ammonium Phosphate) may attract invasive plant species (e.g. cheat grass) and was therefore not used.
6. **Apply reclamation seed mix.**
- a. The seed mix approved in the plan (see Table 7.11-1 of the MRP) was applied in late fall (see MRP 7.11) using a four wheeled vehicle and calibrated seed broadcaster. Weather conditions during the application varied, but were generally favorable. Broadcasting was put on hold during heavy winds.
 - b. Seed was ordered well in advance to insure availability. The as-built treated area required 265.0 pounds of seed mix to comply with the plan. Additional seed was added to the order to insure good coverage and germination on the treated surfaces.
 - c. Limited seed was applied to the dump outslope.
7. **Deep ripping of the dump top not necessary.**
- a. The "plug dumping" and dozer spreading construction method provided a loose surface that is deeper than the eighteen inch rip depth specified in the plan (see MRP 7.8).
 - b. A "shallow rip" or scarifying of approximately six inches or more was done in the areas covered with topsoil. This mixed the topsoil and is expected to improve the overall seedbed.
8. **Dimple the dump top and topsoil storage areas with the sheepsfoot implement.**
- a. The sheepsfoot is a standard treatment intended to press the seed into the soil and create depressions to collect water and provide shelter for seedlings (see 7.6.3).

The work on numbers 5-8 above was completed during the fall in compliance with the plan (see 7.11 of the MRP). The seed mix application was done in second half of November. The seed broadcast was timed simultaneously to take advantage of the late fall moisture. The plant species in the seed mix should have an adequate dormancy and freezing period for germination.

All considerations and tasks are in compliance with the plan. Therefore, the Division of Oil, Gas and Mining did not need advance notification.

APPROVED

FEB 25 2015

DIV OF OIL, GAS AND MINING

APPROVED

FEB 25 2015

DIV. OIL GAS & MINING



Rounding the Monitor Phase 1 dump top perimeter.



Topsoil distribution on the dump top.

APPROVED

FEB 25 2015

DIV. OIL GAS & MINING



Spreading topsoil on the dump top.



Ripping and sheep's foot "dimpling" of the dump top.



Broadcast seeding the dump top

APPROVED

FEB 25 2015


DIV. OIL GAS & MINING



Result of rounding, topsoil, seeding, ripping, sheepfoot of dump top.

Reclamation Treatments	Dump & Pit Backfill Surfaces	Dumptop Margin	Dump Outcrops	Ore Stockpile Pads	Roads	Mine Comp & Ancillary Facilities	Topsoil Stockpile
Shallow Surface Rip							✓
Deep Surface Rip					✓	✓	
Rounding with Dozer		✓					
Surface Contouring	✓						
Place 3 to 6 inches Soil/Substitute	✓			✓	**	✓	
Sidescast Topsoil from Dumptop			*				
Mulch	✓			✓		✓	
Reclamation Seed Mix	✓		***	✓	✓	✓	✓
Final Surface Treatment ***	✓			✓	✓	✓	
Treatment Components	Σ ✓	Σ ✓	Σ *	Σ ✓	Σ ✓	Σ ✓	Σ ✓
Treatment Type	(A)	(B)	(C)	(D)	(E)	(F)	(G)

* If available after other higher priority demands are first met.
 ** If necessary (roads built of local alluvial gravels may not require topsoil)
 *** If topsoil is first placed
 **** Surface will be "simplified" using a sheepsfoot compactor



APPROVED
FEB 25 2015
DIV. OIL GAS & MINING

RECLAMATION AREA
 DUMP TOP ROUNDING
 DUMP OUTSLOPE AREA

		Material Natural Resources	
		Topaz Mining Properties MONITOR PHASE 1 LMU 1 & 2 DUMP TOP RECLAMATION TREATMENTS	
DATE	01/22/15	DWG NO.	3600
APPROVED		SIZE	C
APPROVED		SCALE	3600

ZONE	REV	DESCRIPTION	DATE	APPROVED
ZONE 1	1	LMU 1 & 2 DUMP TOP RECLAMATION	01/22/15	APPROVED

Topaz Mine Weather Trend


Avg Temp/Year
2010 - 54°
2011 - 54°
2012 - 57°
2013 - 52°
2014 - 58°

APPROVED

FEB 25 2015

DIV. OIL GAS & MINING

Avg Rainfall/Year
2010 - 9.03"
2011 - 10.20"
2012 - 2.20"
2013 - 3.98 "
2014 - 5.73"



LEGEND

- 1 Pit and dump disturbances variances in the 1988 revision with no remaining reclamation obligations.
- 2 Pit, dump, backfill and other disturbances released or variances from 1988 to present
- 3 Disturbances requested for variance in an MRP amendment (none current).
- 4 Pit, dump, backfill, ore pad, mine camp and other disturbances subject to reclamation liability
- 5 Reclamation treatment test plots
- 6 Partial release

Property	Type 1	Type 2	Type 3	Type 4
Roadside	49.4	111.1	0.0	12.6
Blue Chalk North	6.5	52.4	0.0	0.0
Blue Chalk South	6.3	71.9	0.0	0.0
Fluro	54.1	38.3	0.0	29.6
Sigma Emma	100.7	0.0	0.0	0.0
Taurus	49.2	0.0	0.0	0.0
Rainbow	26.0	61.5	0.0	44.5
Roadside/Fluro	0.0	0.0	0.0	16.8
Section 16 North	0.0	37.4	0.0	26.4
Section 16 South	0.0	0.0	0.0	0.0
Monitor	0.0	44.6	0.0	113.6
Camp	0.0	0.0	0.0	0.0
South Wind	0.0	0.0	0.0	0.0
Roads	0.0	0.0	0.0	0.0
Mine Camp	0.0	0.0	0.0	6.8
Total Acres by "Type"	352.1	417.1	0.0	230.3

Explanation
 Type 1 refers to remaining acreage granted variance in 1988 revision
 Type 2 refers to acreage released or variances post 1988
 Type 3 refers to variance requested in an amendment (none current)
 Type 4 refers to acreage disturbed and active

Materion Natural Resources

Plate 12

Topaz Mining Properties
 DISTURBED ACRES
 STATUS OF PROPERTIES
 EXISTING & RELEASED

SIZE	DWG NO.	REV
C	J:\MRP\Phase 2\Plates\Plate 12	10
Drawn By:	RD	Date:
0'	1000'	01/22/15
0'	2000'	SHEET
0'	3000'	1 of 1

T12S, R12W

T13S, R12W

APPROVED

FEB 25 2015

DIV. OIL GAS & MINING

4

32

Taurus Dump

Taurus Pit

Sigma Emma Dump

Sigma Emma Pit

Dump

Roadside Dump

Backfilled

Landfill

Mine Camp

Monitor Phase 1
 LMU 3 Dump
 Earthwork &
 Reseeded 2013

HORN BOUNDARY
 Utah State Land

Monitor Phase 1
 LMU 3 Dump
 Earthwork &
 Reseeded 2014

T13S, R13W

T13S, R12W

7

Monitor Phase 1 Pit

Monitor Dump

Ore Pad

Anaconda Dump

Anaconda Pit

Dust Suppression Water Assembly

Monitor Phase 1
 LMU 2 Dump
 Earthwork &
 Reseeded 2013

Monitor Phase 1
 LMU 3 Dump
 Earthwork &
 Reseeded 2013

Fluro Dump

Fluro Pit

Fluro Phase 1 Pit

Roadside 1

Roadside 2

Roadside 3

Future Backfill

Backfilled

Fluro Phase 1 Backfill

Fluro Phase 1 Pit

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Rainbow Phase 1 Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Blue Chalk Dump

Table 9.1-1

Current (end 2013) Outstanding Liability Areas

Disturbance Area Designation	Disturbed Area (acres)	Disposition	Anticipated Timing
Monitor Pit Backfill Surface	23.8	Rip, topsoil, revegetate	Partial Backfill Post Phase 2
Monitor Ore Pad	14.2	Rip, topsoil, revegetate	End of Monitor pit life
Dust Suppression water assembly (southwest of Monitor)	1.8	Rip, revegetate	Post Phase 2
Roadside 2 Pit Backfill Surface	4.9	Rip, topsoil, revegetate	Partial Backfill Post Phase 2
Roadside/Fluro 3 Pit Backfill Surface	16.8	Rip, topsoil, revegetate	Post Phase 2
Landfill	7.7	Cover, topsoil, revegetate	End of mine life
Mine Camp	6.8	Rip/scarify, revegetate	End of mine life
Laydown area & ore pad on Fluro dump	14.1	Rip/scarify, topsoil, revegetate	End of mine life
Rainbow Pit borrow, ore pad, ramps	17.9	Regrade, rip, topsoil, revegetate	Post Phase 2
Fluro Phase 1 Dump Outslope & Pit Backfill Surface	15.5	Rip, topsoil, revegetate	Post Phase 2
Rainbow Phase 1 Dump	12.0	Rip, revegetate	Post Phase 2
Rainbow Phase 1 Pit Backfill	14.6	Rip, topsoil, revegetate	Post Phase 2
Monitor Phase 1 Pit Backfill	28.2	Rip, topsoil, revegetate	Post Phase 2
Monitor Phase 1 Dump	44.4	Rip, revegetate	Post Phase 2
Monitor Phase 1 Roads	1.2	Rip, topsoil, revegetate	Post Phase 2
Section 16 North 1 Dump	26.4	Rip/scarify, topsoil, revegetate	Post Phase 2
Total Current Disturbed Area	250.3		

APPROVED

FEB 25 2015

DIV. OIL GAS & MINING

Description	Equipment Cost 1 dozer	Hourly Operating Costs 1 dozer	Equipment Cost 1 sheepfoot roller	Hourly Operating Costs 1 sheepfoot roller	Equipment Overhead	Total Equip Cost	Operator's Hourly Wage Rate	Number of Workers	Total Operator Cost	Total Eq. & Lab. Costs	Area [^]	Units	Production Rate ^{^^}	Units	TOTAL Cost
Seed-setting with Sheepfoot Roller															
Monitor ore pad	114.77	134.95	19.03	27.00	1.10	325.33	71.75	1	71.75	397.08	14.20	ac	0.83	ac/hr	6,793.35
Dust suppression water assembly	114.77	134.95	19.03	27.00	1.10	325.33	71.75	1	71.75	397.08	1.80	ac	0.83	ac/hr	861.13
Landfill	114.77	134.95	19.03	27.00	1.10	325.33	71.75	1	71.75	397.08	7.70	ac	0.83	ac/hr	3,683.72
Mine Camp	114.77	134.95	19.03	27.00	1.10	325.33	71.75	1	71.75	397.08	6.80	ac	0.83	ac/hr	3,253.15
Lay down & ore pad on Filuro dump	114.77	134.95	19.03	27.00	1.10	325.33	71.75	1	71.75	397.08	14.10	ac	0.83	ac/hr	6,745.51
Rainbow borrow ore pad, ramps	114.77	134.95	19.03	27.00	1.10	325.33	71.75	1	71.75	397.08	17.90	ac	0.83	ac/hr	8,563.45
Rainbow Phase 1 dumps	114.77	134.95	19.03	27.00	1.10	325.33	71.75	1	71.75	397.08	6.90	ac	0.83	ac/hr	3,301.00
Section 16 North 1 Dump	114.77	134.95	19.03	27.00	1.10	325.33	71.75	1	71.75	397.08	21.10	ac	0.83	ac/hr	10,094.35
Monitor phase 1 LMU2 dumps	114.77	134.95	19.03	27.00	1.10	325.33	71.75	1	71.75	397.08	15.50	ac	0.83	ac/hr	7,415.28
Monitor Phase 1 LMU3 Dumps/Mon3 pit backfill	114.77	134.95	19.03	27.00	1.10	325.33	71.75	1	71.75	397.08	9.60	ac	0.83	ac/hr	4,592.69
Monitor Phase 1 Roads	114.77	134.95	19.03	27.00	1.10	325.33	71.75	1	71.75	397.08	1.20	ac	0.83	ac/hr	574.09
											116.80				55,877.72
SOURCES AND NOTES:															
*Equipment cost = Means 01 54 33 20 4360 (dozer, 410 H.P.), Means 01 54 33 20 3150 (sheepfoot roller, towed, 50 H.P.)															
* Labor hourly cost = Means 2011, page 677, equip. operators, medium equip.															
[^] Area from Maternon mine planning data															
^{^^} Productivity from productivity sheets															
TOTAL															

APPROVED

FEB 25 2015

DIV. OIL GAS & MINING

Description	Equipment Cost dozer	Hourly Operating Costs * dozer	Equipment Overhead	Total Equip Cost	Operator's Hourly Wage Rate [†]	Number of Workers or Eq.	Total Operator Cost	Total Eq. & Lab. Costs	Units	Quantity [^]	Units	Production Rate ^{^^}	Units	Equip. + Labor Time/Dls.	Units	TOTAL Cost
Ripping with D9 dozer and ripper shanks																
Monitor Ore pad	114.77	134.95	1.10	274.70	71.75	1	71.75	346.45	\$/hr	14.20	ac	0.75	ac/hr			6,559.36
Dust Suppression water assembly	114.77	134.95	1.10	274.70	71.75	1	71.75	346.45	\$/hr	1.80	ac	0.75	ac/hr			831.47
Mine Camp	114.77	134.95	1.10	274.70	71.75	1	71.75	346.45	\$/hr	6.80	ac	0.75	ac/hr			3,141.10
Laydown & Ore pad on Fluro dump	114.77	134.95	1.10	274.70	71.75	1	71.75	346.45	\$/hr	14.10	ac	0.75	ac/hr			6,513.17
Rainbow borrow, ore pad, ramps	114.77	134.95	1.10	274.70	71.75	1	71.75	346.45	\$/hr	17.90	ac	0.75	ac/hr			8,268.49
Rainbow Phase 1 dumps with earthwork incomplete	114.77	134.95	1.10	274.70	71.75	1	71.75	346.45	\$/hr	6.90	ac	0.75	ac/hr			3,187.29
Section 16 North 1 dump	114.77	134.95	1.10	274.70	71.75	1	71.75	346.45	\$/hr	21.10	ac	0.75	ac/hr			9,746.65
Monitor Phase 1 LMU2 Dumps	114.77	134.95	1.10	274.70	71.75	1	71.75	346.45	\$/hr	15.50	ac	0.75	ac/hr			7,159.86
Monitor Phase 1 LMU3 Dumps/ Mon3 pit backfill	114.77	134.95	1.10	274.70	71.75	1	71.75	346.45	\$/hr	9.60	ac	0.75	ac/hr			4,434.50
Monitor Phase 1 Roads	114.77	134.95	1.10	274.70	71.75	1	71.75	346.45	\$/hr	1.20	ac	0.75	ac/hr			554.31
Subtotal										109.10						50,396.20
SOURCES AND NOTES:																
* Equipment hourly cost = Means 01 54 33 20 4360 (dozer, 410 H.P.), based on monthly rental rate/176 hr month																
* Labor hourly cost = Means page 677, equip. operators, medium equip.																
Based on monthly rental rate/176 hr month & hourly operating cost from R.S.Means 2011, pg 477.																
Hourly cost for labor includes wages, worker's comp, and contractor O & P, as per RS Means (2011), pg ix and inside back cover																
[^] quantity from Material mine planning data																
^{^^} Production rate from productivity sheets																

APPROVED

FEB 25 2015

DIV. OIL GAS & MINING



GARY R. HERBERT
Governor


GREGORY S. BELL
Lieutenant Governor

State of Utah

DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas and Mining
JOHN R. BAZA
Division Director



Page 1 of 2

Minerals Inspection Report

Report Date 07/02/2014

Reviewed

PTB

Mine Name: Topaz	Permit Number: M/023-0003	Mine Status: Active
Operator Name: Materion Natural Resources	Inspection Date: 06-26-2014	Permit Fees: Paid
Inspector(s): Wayne Western	Inspection Time: 9:00 - 10:15 am	Bond Amount: \$1,398,000
Attendee(s): Rob Dalton	Weather: overcast mild	Bond Escalation: 12-01-2016
Inspection Purpose: Routine inspection		Prior Inspection: 05-16-2013

Conclusions and Recommendations

Although this was a routine inspection, the Operator did request that the inspection include an examination of the Monitor Phase I dump top area. The reason for that request was that Operator wants to apply for Phase One bond release on the site. The Operator was informed to submit a bond release application and to include a map showing the different areas that had partial or full bond release.

Elements of Inspection

Evaluated & Commented Enforcement

- | | | |
|--|-------------------------------------|--------------------------|
| 1. Permits, Revisions, Transfer, Bonds | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Bond and permit fees are current | | |
| 2. Public Safety (shafts, adits, trash, signs, highwalls) | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| A public road does go through part of the mine site. The Operator posted warning signs and no trespassing signs. There are highwalls that are part of the active mining operation. | | |
| 3. Protection of Drainages/Erosion Control | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| The area receives under 5 inches of rain per year. There were no signs of erosion on site. | | |
| 4. Deleterious Material | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| All trash was stored in designated areas | | |
| 5. Roads (maintenance, surfacing, dust control, safety) | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Roads were maintained and water trucks were actively spray to control dust | | |
| 6. Reclamation | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| The Monitor Phase I dump top area had be backfilled and graded last year. The site met the minimum standards for reclamation. | | |
| 7. Backfilling Grading (trenches, pits, roads, highwalls, shafts) | <input type="checkbox"/> | <input type="checkbox"/> |
| 8. Soils | <input type="checkbox"/> | <input type="checkbox"/> |
| 9. Revegetation | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| There was some vegetation on the Monitor Phase I dump top area | | |
| 10. Other | <input type="checkbox"/> | <input type="checkbox"/> |

Inspector's Signature: _____

CC:

File: drvogmfs\OGM\GROUPS\MINERALS\WP\M023-Juan M02300-3-Topaz-brush-inspections\Insp06262014.pdf

APPROVED


FEB 25 2015

DIV. OIL GAS & MINING





Reclaimed area looking west! Notice some plants has started to grow



Reclaimed area looking west


APPROVED

FEB 25 2015

DIV. OIL GAS & MINING



Reclaimed area east side



Reclaimed area east side





GARY R. HERBERT
Governor


GREGORY S. BELL
Lieutenant Governor

State of Utah

DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas and Mining
JOHN R. BAZA
Division Director



Page 1 of 2

Minerals Inspection Report

Report Date: 07/02/2014

Reviewed: *PTB*

Mine Name: Topaz	Permit Number: M/023/0003	Mine Status: Active
Operator Name: Materion Natural Resources	Inspection Date: 06/26/2014	Permit Fees: Paid
Inspector(s): Wayne Western	Inspection Time: 9:00 - 10:15 am	Bond Amount: \$1,398,000
Attendee(s): Rob Dalton	Weather: overcast mild	Bond Escalation: 12/01/2016
Inspection Purpose: Routine inspection		Prior Inspection: 05/16/2013

Conclusions and Recommendations

Although this was a routine inspection, the Operator did request that the inspection include an examination of the Monitor Phase I dump top area. The reason for that request was that Operator wants to apply for Phase One bond release on the site. The Operator was informed to submit a bond release application and to include a map showing the different areas that had partial or full bond release.

Elements of Inspection

Evaluated & Commented Enforcement

- | | | |
|--|-------------------------------------|--------------------------|
| 1. Permits, Revisions, Transfer, Bonds | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Bond and permit fees are current | | |
| 2. Public Safety (shafts, adits, trash, signs, highwalls) | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| A public road does go through part of the mine site. The Operator posted warning signs and no trespassing signs. There are highwalls that are part of the active mining operation. | | |
| 3. Protection of Drainages/Erosion Control | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| The area receives under 5 inches of rain per year. There were no signs of erosion on site. | | |
| 4. Deleterious Material | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| All trash was stored in designated areas | | |
| 5. Roads (maintenance, surfacing, dust control, safety) | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Roads were maintained and water trucks were actively spray to control dust. | | |
| 6. Reclamation | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| The Monitor Phase I dump top area had be backfilled and graded last year. The site met the minimum standards for reclamation. | | |
| 7. Backfilling Grading (trenches, pits, roads, highwalls, shafts) | <input type="checkbox"/> | <input type="checkbox"/> |
| 8. Soils | <input type="checkbox"/> | <input type="checkbox"/> |
| 9. Revegetation | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| There was some vegetation on the Monitor Phase I dump top area. | | |
| 10. Other | <input type="checkbox"/> | <input type="checkbox"/> |

Inspector's Signature: _____

CC:


File: newogmfs\OGM\GROF\PS\MINERALS\WP\M023-fuab\M0230003-Topaz-brush-inspections\Insptn262014.pdf

APPROVED

FEB 25 2015

DIV. OIL GAS & MINING






Reclaimed area looking west. Notice some plants has started to grow



Reclaimed area looking west



Reclaimed area east side



Reclaimed area east side



APPROVED

FEB 25 2015

DIV. OIL GAS & MINING