

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: Whiskey Creek Mine Site Date: 11/09/2003 M T W Th F S **Su**

Crew: The LedCor crew consisted of two equipment operators. The Whiskey Creek Mining Services LLC crew consisted of one equipment operator and one labor.

Supervisor: Wayne Halsel, LedCor Hours: 8:15 AM to 4:30 PM

Equipment: The LedCor crew used a D10 and D9, and the Whiskey Creek Mining Services LLC crew used a Daewoo 220LCIII.

General description of work performed, equipment/material deliveries, etc:

The LedCor crew graded to stakes on pit D, dozed material into pit E, and dozed material into pit B.

Grading to stake took approximately 3 hours. The Division does not consider the time spent grading as time spent moving material

Dozer work is difficult to estimate. Mr. Halsel claims that production was 400 CY/HR, 4,000 CY moved.

The Whiskey Creek Mining Services LLC crew cutup the scrap steel, so it could be loaded onto trucks.

YARDS MOVED: 4,000 CY
TOTAL MOVED TO DATE CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: 0
RIPRAP 0

POTENTIAL ISSUES: None

Visitors & purpose: None

PICTURES TAKEN YES X NO

Temp: 20 **30** 40 50 60 70 80 90 100 Comments:
Sky: fair pc mc cloudy **overcast** rain **snow**
Ground: dry wet **muddy** **snow 1 inch** frozen

DOGM: Wayne Western, #42 11/09/2003