

**DAILY CONSTRUCTION PROGRESS REPORT**  
-- INSPECTOR --

Project: White Oak Whiskey Creek Mine Site Date: 11/23/2003 M T W Th F S Su

Crew: 3 CAT operators Supervisor: Wayne Helsel Hours: 8:30 am to 3:30 pm

Equipment: CAT D9R dozer; 2-CAT D10 dozer

General description of work performed, equipment/material deliveries, etc:

Three Caterpillar bull-dozers were the only equipment operating at the site. One dozer was side casting fill material from Pit A into Pit B. Another was operating between Pit B and Pit C, pushing material (southward) onto the slope covering the portals, in the northwestern part of Pit C. Another dozer was pushing fill material from the lower section of the large spoil pile east of Pit C into the center of Pit C.

YARDS MOVED: unknown, hard to calculate CY  
TOTAL MOVED TO DATE unknown CY  
TOPSOIL MOVED: division estimates 750 CY graded into the fill CY  
AREA SEEDED: None  
RIPRAP None

POTENTIAL ISSUES:

Mr. Helsel was not on site to ask questions or discuss issues. He was in town, then helping fix employee's frozen trailer.

The filling of Pit B is being accomplished by side-casting material from the slope above the pit.

Wayne was not on site all the time I was there. Side-casting fill into Pit B does not allow compaction of the fill. A lack of compaction could result in slope failure in the future.

Visitors & purpose: None

PICTURES TAKEN \_\_\_\_\_ YES \_\_\_\_\_ X \_\_\_\_\_ NO

Temp: 20 **30** 40 50 60 70 80 90 100 Comments:  
Sky: fair pc mc cloudy **overcast** rain snow  
Ground: dry wet muddy **snow 4"** **frozen**

DOGM David W. Darby, Inspector #47 11/24/2003