

**DAILY CONSTRUCTION PROGRESS REPORT**  
-- INSPECTOR --

Project: White Oak Mine Site Date: 11/24/2003 M T W Th F S Su

Crew: Ledcor five people, Wayment crew 2 Supervisor: Wayne Helsel Hours: 12:00pm to 5:39pm

Equipment: 2- Trucks, 1- Track Hoe, 3- Dozers

General description of work performed, equipment/material deliveries, etc:

1- Trucks taking spoil to Pit E for another lift.

2- Two Dozers pushing spoil into Pit C against highwall.

3- Dozer over-casting spoil into Pit B, not well compacted.

4- Snow cover 6 inches, ground frozen on top.

YARDS MOVED:	<u>5,500</u>	CY
TOTAL MOVED TO DATE	<u>          </u>	CY
TOPSOIL MOVED:	<u>0</u>	CY
AREA SEEDED:	<u>0</u>	
RIPRAP	<u>0</u>	

POTENTIAL ISSUES: Pit D has not been reclaimed, as in agreement by the Division and Frontier.  
Ledcor maybe be finished or nearly finished with this pit.

Wayment may not reclaim the loadout. I have been told Mark Wayment lost \$25,000 at mine site by a hourly employee of Wayment at the Mine site.

Wayne Helsel still cannot find the main bypass culvert inlet. He stated he dug a deep trench across the area where the bypass inlet was supposed to be located. This project must have taken place sometime from November 15th to November 23rd. I was attending an OSM class during this time period and did not work weekends. View inspection reports for this time period for more information.

Visitors & purpose: None

PICTURES TAKEN   X   YES            NO

Temp:	<u>20</u>	30	40	50	60	70	80	90	100	Comments:
Sky:	fair	<u>pc</u>	mc	cloudy	overcast	rain	snow			
Ground:	dry	wet	muddy	<u>snow</u>	<u>6</u>	"	<u>frozen</u>			

DOGM: Stephen J. Demczak 11/24/2003