

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Mine & Loadout Date: 12/09/2003 M I W Th F S Su

Crew: Ledcor -6, Wayment-3 Supervisor: Wayne Helsel Hours: 7:00 am to 5:30 pm

Equipment: 3-Dozers, 2- Trucks

General description of work performed, equipment/material deliveries, etc:

1- Loadout plans are to remove all steel structures in the winter and in the spring break up concrete and reclaim the site. There is a disagreement between the railroad and Wayment who has ownership of Valley Camp's track. The railroad stated once the mine went idle the track became the rights of the railroad. Wayment's crew has plans to reclaim this track. I told Doug Johnson at Skyline about this situation since this could happen to them next year.

2- Three cats were removing snow for 2-3 hours. Wayne Helsel was going to call the truck drivers to work in the afternoon. After snow removal two dozers were pushing spoil against the highwall in Pit C.

3- Pit E has been cleaned off for trucks to haul to the pit.

4- Ground is dry and not frozen in Pit C. It appears that coal or black material has been pushed at the toe or is now part of the toe in Pit C. Approximately 20 ft of the toe has black material.

5- It is difficult to gauge highwalls and work due to snow cover. Areas blend together due to snow cover and coal seams disappear.

Two trucks hauling spoil to Pit E from 1:00 pm to 5:30pm.

YARDS MOVED: 3,000 CY
TOTAL MOVED TO DATE CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: 0
RIPRAP 0

POTENTIAL ISSUES: Pit D is not finished. I will talk to Wayne Helsel when he not busy. My opinion: I would finish the pit and move on to another project. Pictures were taken; not much contrast due to snow cover. Wayne Helsel stated to me that Pit D is finished.

Visitors & purpose: No visitors

PICTURES TAKEN X YES NO

Temp: 20 30 40 50 60 70 80 90 100 Comments:
Sky: Fair pc mc cloudy overcast rain snow
Ground: dry wet muddy snow 9" frozen

DOGM: Stephen J. Demczak 12/09/2003