



State of Utah

Department of Natural Resources

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas & Mining

JOHN R. BAZA
Division Director

JON M. HUNTSMAN, JR.
Governor

GARY R. HERBERT
Lieutenant Governor

Inspection Report

Permit Number:	C0070001
Inspection Type:	PARTIAL
Inspection Date:	Tuesday, July 18, 2006
Start Date/Time:	7/18/2006 2:00:00 PM
End Date/Time:	7/18/2006 4:00:00 PM
Last Inspection:	Wednesday, June 07, 2006

Inspector: Steve Demczak, Environmental Scientist III

Weather: Sunny 80's

InspectionID Report Number: 1036

Accepted by: pgrubaug
8/24/2006

Permitee: **LODESTAR ENERGY INC**

Operator: **LODESTAR ENERGY INC**

Site: **WHITE OAK MINE**

Address: **2525 HARRODSBURG RD STE 235, LEXINGTON KY 40504-1628**

County: **CARBON**

Permit Type: **PERMANENT COAL PROGRAM**

Permit Status: **FORFEITURE**

Current Acreages

3,906.00	Total Permitted
151.10	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- Federal
 State
 County
 Fee
 Other

Types of Operations

- Underground
 Surface
 Loadout
 Processing
 Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

Outstanding Violations: OSM- C04-140-116-001, DOGM- FTA C03-39-1-1, FTA C03-42-1-1, C03-42-1-2, FTA C03-42-1-3, C0-51-1-1, C03-50-2-1, FTA C04-39-1-1, C03-39-1-1, C03-42-1-2, C03-42-1-1, C03-42-1-3, C03-51-1-1, N03-46-1-1, and N03-50-1-1. These violations received an "Exclusionary Code" in the AVS on October 21, 2004 due to the General Settlement Agreement signed on August 18, 2004. The Rennert parties, Congress Financial, Wexford and the Debtors trustee will receive the "exclusion" code. Lodestar Energy, Inc will remain liable in the AVS.

Reclamation was completed at the mine on November 1, 2005 and at the loadout on November 4, 2005.

Inspector's Signature:

Steve Demczak
Steve Demczak, Environmental Scientist III
Inspector ID Number: 39

Date

Tuesday, August 08, 2006

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

1594 West North Temple, Suite 1210, PO Box 145801, Salt Lake City, UT 84114-5801
 telephone (801) 538-5340 • facsimile (801) 359-3940 • TTY (801) 538-7458 • www.ogm.utah.gov

Permit Number: C0070001
 Inspection Type: PARTIAL
 Inspection Date: Tuesday, July 18, 2006

Inspection Continuation Sheet

REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Division Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

4.c Hydrologic Balance: Other Sediment Control Measures

There were no signs of sediment leaving the site at the mine site. There is not much vegetation growing at the mine site. However, the vegetation at the loadout is doing fine.

8. Noncoal Waste

The area is fairly clear of non-coal waste material.

12. Backfilling And Grading

Small amount of erosion has occurred at the mine site on the west side. The steep slopes have small rills from the spring runoff. This should lessen once the mine site becomes vegetated. In time, the rills will fill in once vegetation is established.

13. Revegetation

It is planned that a contractor will spray for thistle at the mine site.

16.b Roads: Drainage Controls

The concrete ditches to the mine site are in poor condition. The concrete is broken up and water is running under the pavement.

22. Other

The Division issued the Determination to Forfeit at the White Oak Mine on May 1, 2003. Chapter 7 was filed by Lodestar Energy, Inc. on July 15, 2003. The Division negotiated with the Bankruptcy Trustee and Frontier Insurance to stabilize this site. The amount of \$999,000 was escrowed from Frontier Insurance Company on October 3, 2003. Ledcor (the Frontier contractor) started work at the White Oak Mine on October 13, 2003. Ledcor (the contractor for Frontier) left the site for the winter on December 17, 2003. Reclamation work at the White Oak Loadout is being done by the Mark Wayment group. \$1.217 million was received from the Global Settlement Agreement and the contractor VCM was awarded the contract to continue reclamation at the White Oak Mine. Work started on October 3, 2004 and ended in December 2004. Reclamation work began in June 2005 and was completed on November 1, 2005 for the mine and November 4, 2005 for the loadout.

On June 18, 2004, Lodestar trustee Bill Bishop filed the master settlement between various parties (including Renco and Wexford Capital) for reclamation in a "General Settlement Fund" outside of the Lodestar bankruptcy estate. Utah received \$1.217 million dollars - this was finalized by the Bankruptcy Court on August 18, 2004.

The contract with the Frontier contractor, Ledcor, was terminated in June 2004. The monies remaining from that contract were used for reclamation at White Oak.

AMR programs administered the reclamation work at the White Oak Mine and did additional reclamation at the loadout. All reclamation work is now completed. The Division will contract the spraying of weeds annually at the mine site.