



State of Utah

Department of Natural Resources

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas & Mining

JOHN R. BAZA
Division Director

JON M. HUNTSMAN, JR.
Governor

GARY R. HERBERT
Lieutenant Governor

Representatives Present During the Inspection:

| | |
|-----|---|
| OSM | Henry Austin |
| OGM | Steve Demczak Environmental Scientist III |

Inspection Report

| | |
|------------------|------------------------|
| Permit Number: | C0070001 |
| Inspection Type: | COMPLETE OVERSITE |
| Inspection Date: | Sunday, May 11, 2008 |
| Start Date/Time: | 5/11/2008 9:00:00 AM |
| End Date/Time: | 5/11/2008 3:00:00 PM |
| Last Inspection: | Friday, April 11, 2008 |

Inspector: Steve Demczak, Environmental Scientist III

Weather: Snowing, Raining, Lower30's

InspectionID Report Number: 1653

Accepted by: jhefric
6/2/2008

Permitee: **LODESTAR ENERGY INC**

Operator: **LODESTAR ENERGY INC**

Site: **WHITE OAK MINE**

Address: **2525 HARRODSBURG RD STE 235, LEXINGTON KY 40504-1628**

County: **CARBON**

Permit Type: **PERMANENT COAL PROGRAM**

Permit Status: **RECLAIMED**

Current Acreages

| | |
|----------|------------------------|
| 3,906.00 | Total Permitted |
| 151.10 | Total Disturbed |
| | Phase I |
| | Phase II |
| | Phase III |

Mineral Ownership

- Federal
 State
 County
 Fee
 Other

Types of Operations

- Underground
 Surface
 Loadout
 Processing
 Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

Outstanding Violations: OSM- C04-140-116-001, DOGM- FTA C03-39-1-1, FTA C03-42-1-1, C03-42-1-2, FTA C03-42-1-3, C0-51-1-1, C03-50-2-1, FTA C04-39-1-1, C03-39-1-1, C03-42-1-2, C03-42-1-1, C03-42-1-3, C03-51-1-1, N03-46-1-1, and N03-50-1-1. These violations received an "Exclusionary Code" in the AVS on October 21, 2004 due to the General Settlement Agreement signed on August 18, 2004. The Rennert parties, Congress Financial, Wexford and the Debtors trustee will receive the "exclusion" code. Lodestar Energy, Inc will remain liable in the AVS.

Inspector's Signature:

Steve Demczak, Environmental Scientist III

Date Wednesday, May 28, 2008

Inspector ID Number: 39

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

| | Evaluated | Not Applicable | Comment | Enforcement |
|--|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|
| 1. Permits, Change, Transfer, Renewal, Sale | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. Signs and Markers | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 3. Topsoil | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 4.a Hydrologic Balance: Diversions | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 4.b Hydrologic Balance: Sediment Ponds and Impoundments | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 4.c Hydrologic Balance: Other Sediment Control Measures | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 4.d Hydrologic Balance: Water Monitoring | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 4.e Hydrologic Balance: Effluent Limitations | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 5. Explosives | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 6. Disposal of Excess Spoil, Fills, Benches | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 7. Coal Mine Waste, Refuse Piles, Impoundments | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 8. Noncoal Waste | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 9. Protection of Fish, Wildlife and Related Environmental Issues | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 10. Slides and Other Damage | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 11. Contemporaneous Reclamation | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 12. Backfilling And Grading | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 13. Revegetation | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 14. Subsidence Control | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 15. Cessation of Operations | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 16.a Roads: Construction, Maintenance, Surfacing | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 16.b Roads: Drainage Controls | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 17. Other Transportation Facilities | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 18. Support Facilities, Utility Installations | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 19. AVS Check | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 20. Air Quality Permit | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 21. Bonding and Insurance | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 22. Other | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

3. Topsoil

All topsoil has been used to reclaim site.

4.a Hydrologic Balance: Diversions

The diversions at the mine site appear to be functioning as designed. Snow is within several of the diversions. The concrete diversion next to the main road to the mine is in disrepair. The water is under cutting the road. The rip rap on the main diversion running through the property has been blown out in several areas since last fall (2007).

4.b Hydrologic Balance: Sediment Ponds and Impoundments

No hazardous conditions were noticed at the sediment ponds at the loadout.

10. Slides and Other Damage

No slides were noticed during the inspection.

12. Backfilling And Grading

The loadout and mine site are completely backfilled and graded.

13. Revegetation

Some of the mine site will need to be re-seeded. There were patches last year where there was little or no vegetation. Most likely was either poor soil quality or never been seeded during reclamation.

16.a Roads: Construction, Maintenance, Surfacing

The road to the mine has sumps in several areas. It is a matter of time before the road slides over the hillside. The main cause is the concrete diversion is not functioning as designed. The concrete is broken up and the water is under cutting the road.

16.b Roads: Drainage Controls

The road diversion is non-functioning and the drainage is under cutting the road.