

0046

PRICE RIVER COAL COMPANY
P.O. BOX 629 HELPER, UTAH 84526 (801) 472-3411

To Wayne

CERTIFIED RECEIPT REQUESTED
Certified No. 562088

*File original
AC/057/004
file #3
Copy to Wayne
3-22-83*

RECEIVED
MAR 20 1984

March 16, 1984

**DIVISION OF
OIL, GAS & MINING**

Mr. Jim Smith, Mined Lands Coordinator
Division of Oil, Gas, and Mining
4241 State Office Building
Salt Lake City, UT 84114

Re: Minor Modification, Pond 014 in Crandall Canyon

Dear Jim:

Please review and approve plans for the final configuration of Pond 014. Maps and plans were hand delivered to Wayne Hedburg on 3-14-84. The following information is pertinent to your review.

The final configuration of Pond 014 will accommodate surface runoff from a drainage area of 14 acres; which includes the entire Crandall Canyon surface facility. Hydrologic calculations reveal that a total pond storage capacity of about 60,000 cubic feet will contain the ten-year, 24-hour precipitation event and provide adequate sediment storage (see attached pond volume summation sheet). The designs shown on construction drawings CCE-102 and CCE-103 will, when implemented, provide a volume of about 60,343 cubic feet.

The proposed design will result in a less extreme and more maintainable facility than the existing (and approved) structure. We would like to begin construction in mid June.

Very truly yours,

PRICE RIVER COAL COMPANY

Rob L. Wiley
Rob L. Wiley
Environmental Engineer

RLW:jpb

Attachments

cc: K. Hutchinson
G. Cook

