

April 4, 1984

Inspection Memo  
to Coal File:

RE: Price River Coal Complex  
Price River Coal Company  
ACT/007/004, Folder #7  
Carbon Count, Utah

The above mentioned operation was inspected by Sandy Pruitt, Division of Oil, Gas and Mining, and Rob Wiley, Price River Coal Company on March 13, 1984, in follow up to NOV N84-2-2-7. In abatement to NOV No. 4 of 7, the water bar inlet to sediment pond 006 was reestablished to prevent all runoff from bypassing the sediment pond. Abatement of NOV No. 3 of 7 was only partially complete at this time therefore, NOV #3 was modified extending the abatement deadline two weeks until March 30, 1984. NOV No. 2 of 7 was also only partially abated. The diversion ditches to Sediment Ponds 012A and B had been reestablished but were still obstructed below the conveyor crossing. The required surface grade maintenance at Crandall Canyon facility was completed for adequate sediment control so NOV No. 1 of 7 was terminated. Contractors were on site repairing a separated section of the Hilfaker Wall at the toe of the pad storing the Propane tanks. PRCC still needs to repair the surface grade following these construction activities, but runoff control is adequate. By this inspection it was determined that the pipe on the embankment of Pond 014 is just laying on the surface and is not buried into the embankment. No work has been initiated in completeing the embankment of Pond 014 and abating NOV No. 7 of 7.

Sandy Pruitt  
Field Specialist

SP:re

cc: Rob Wiley, Price River Coal Company  
Jodie Merriman, OSM  
Joe Helfrich, DOGM

Statistics:

Vehicle: EX 45428, 299 Miles  
Per Diem: 1 person X 1 day 3 hours at \$51.46  
Grant: A&E  
82700-2