

April 25, 1986

TO: Technical File

FROM: Rick P. Summers, Reclamation Hydrologist *RPS*

RE: Field Inspection of Culvert Installation at Willow Creek, Price River Coal Co., Price River Complex, ACT/007/004, Carbon Co., Utah.

On April 24, 1986 Dave Cline and myself toured the culvert installation at Willow Creek at the crossing to the storage facility. The installation was necessary due to the flood waters of 1983 washing out the old installation. The original proposal was dated July 12, 1983 and the installation was initiated in the fall of 1983.

The culvert installation was completed with a concrete wingwall entrance and large boulders placed at the outlet to act as energy dissipators. Flow in Willow Creek was near the annual peak, and detection of erosion at the outlet was hindered, although not expected. The installation was functioning excellently at this high flow. No problems are expected from this installation.

cc: Sue Linner  
Dave Cline  
6000-7

**FILE COPY**