



*File*

*su Jch*

Norman H. Bangerter, Governor  
Dee C. Hansen, Executive Director  
Dianne R. Nielson, Ph.D., Division Director

355 W. North Temple • 3 Triad Center • Suite 350 • Salt Lake City, UT 84180-1203 • 801-538-5340

**INSPECTION REPORT**

INSPECTION DATE & TIME: 4-7-87  
2:00 to 4:00

Permittee and/or Operators Name: Utah Fuel Company  
Business Address: P.O. Box 719 Helper, Ut 84526  
Mine Name: Skyline Mine Permit Number: ACT/007/005  
Type of Mining Activity: Underground  Surface  Other  
County: Carbon  
Company Official (s): Keith Zobell  
State Official(s): Holland Shepherd, Bill Malencik  
Partial:  X Complete:  Date of Last Inspection: 03-31-87  
Weather Conditions: Sunny, cool, runoff occurring at site  
Acreage: Permitted 4839 Disturbed 75.8 Regraded 0 Seeded 0 Bonded 75.8  
Enforcement Action: none

**COMPLIANCE WITH PERMITS AND PERFORMANCE STANDARDS**

|  | <u>YES</u> | <u>NO</u> | <u>N/A</u> | <u>COMMENTS</u> |
|--|------------|-----------|------------|-----------------|
| 1. PERMITS   | ( )        | ( )       | ( )        | ( )             |
| 2. SIGNS AND MARKERS   | ( )        | ( )       | ( )        | ( )             |
| 3. TOPSOIL   | ( X )      | ( )       | ( )        | ( )             |
| 4. HYDROLOGIC BALANCE:   |            |           |            |                 |
| a. STREAM CHANNEL DIVERSIONS                                     | ( X )      | ( )       | ( )        | ( )             |
| b. DIVERSIONS  | ( X )      | ( )       | ( )        | ( X )           |
| c. SEDIMENT PONDS AND IMPOUNDMENTS                               | ( X )      | ( )       | ( )        | ( X )           |
| d. OTHER SEDIMENT CONTROL MEASURES                               | ( X )      | ( )       | ( )        | ( )             |
| e. SURFACE AND GROUNDWATER MONITORING                            | ( )        | ( )       | ( )        | ( )             |
| f. EFFLUENT LIMITATIONS  | ( )        | ( )       | ( )        | ( )             |
| 5. EXPLOSIVES  | ( )        | ( )       | ( )        | ( )             |
| 6. DISPOSAL OF DEVELOPMENT WASTE AND SPOIL                       | ( )        | ( )       | ( )        | ( )             |
| 7. COAL PROCESSING WASTE   | ( )        | ( )       | ( )        | ( )             |
| 8. NONCOAL WASTE   | ( )        | ( )       | ( )        | ( )             |
| 9. PROTECTION OF FISH, WILDLIFE AND RELATED ENVIRONMENTAL VALUES | ( )        | ( )       | ( )        | ( )             |
| 10. SLIDES AND OTHER DAMAGE                                      | ( )        | ( )       | ( )        | ( )             |
| 11. CONTEMPORANEOUS RECLAMATION                                  | ( )        | ( )       | ( )        | ( )             |
| 12. BACKFILLING AND GRADING                                      | ( )        | ( )       | ( )        | ( )             |
| 13. REVEGETATION   | ( )        | ( )       | ( )        | ( )             |
| 14. SUBSIDENCE CONTROL   | ( )        | ( )       | ( )        | ( )             |
| 15. CESSATION OF OPERATIONS                                      | ( )        | ( )       | ( )        | ( )             |
| 16. ROADS  |            |           |            |                 |
| a. CONSTRUCTION  | ( )        | ( )       | ( )        | ( )             |
| b. DRAINAGE CONTROLS   | ( )        | ( )       | ( )        | ( )             |
| c. SURFACING   | ( )        | ( )       | ( )        | ( )             |
| d. MAINTENANCE   | ( )        | ( )       | ( )        | ( )             |
| 17. OTHER TRANSPORTATION FACILITIES                              | ( )        | ( )       | ( )        | ( )             |
| 18. SUPPORT FACILITIES   |            |           |            |                 |
| UTILITY INSTALLATIONS  | ( )        | ( )       | ( )        | ( )             |

INSPECTION REPORT  
(continuation sheet)

Page 2 of 2

PERMIT NUMBER: ACT/007/005

DATE OF INSPECTION 4-7-87

(Comments are Numbered to Correspond with Topics Listed Above)

4.b. Diversions:

The operator was asked to perform maintenance work on a ditch which channels disturbed area runoff past the loadout area topsoil stockpile. The ditch location is on the north side of the haul road (truck turn-around and dump area) at the western end of the loadout site, and just parallel to the topsoil stockpile. Winter road maintenance activities have filled in a portion of the ditch causing a small diversion. Drainage is still channeled into the sediment pond. None has, as yet, infiltrated the undisturbed area.

4.c Sediment Ponds:

The operator's sediment ponds (both loadout and portal) were discharging at the time of inspection. Runoff from snow melt was occurring at the site due to warm weather conditions. Water samples were taken at both locations, a full suite at the portal pond and raw sample at the loadout. Water appeared cloudy at both locations. Results of the analysis will require 1.5 to 2 weeks.

Copy of this Report:

Mailed to: Keith Zobell, Donna Griffin

Given to: Joe Helfrich, Bill Malencik

Inspectors Signature and Number: Holland Shepherd Date: 4-8-87