

0095

# PLATEAU MINING COMPANY

A Subsidiary of Getty Mineral Resources Company

P. O. Drawer PMC

Price, Utah 84501

Telephone (801) 637-2875

File  
ACT/007/006

April 27, 1981

RECEIVED

APR 30 1981

Ms. Sandy Pruitt  
Division of Oil, Gas and Mining  
1588 West North Temple  
Salt Lake City, Utah 84116

DIVISION OF  
OIL, GAS & MINING

RE: Your letter dated April 21, 1981 concerning concerns.

Dear Ms. Pruitt,

In confirmation of our conversation last week, I would like to advise concerning the actions taken in regards to the areas of concern as outlined in your letter dated April 21, 1981.

I will address each item of concern using the same numbers that you did in your letter.

1. A berm was constructed behind the oil storage area. The pad now has a berm running its' full length. This berm was completed on April 23. As I told you by phone, plans for storm drainage of the pad are underway now. When the plans are finalized we will send D.O.G.M. a copy and invite you down to review the plans prior to construction.

The pad will be surfaced with asphalt on or before August 15. Prior to laying the asphalt, the storm drainage facilities must be constructed, also, the new septic tank must be constructed. This septic tank is described in a letter to Joe Helfrich dated April 27, 1981.

2. The secondary access road in Southfork Canyon has been maintained and the road along side the conveyor above the borrow pit has been maintained. This work was completed on April 22.


3. I tried to contact Jerry Hansen with Vaughn Hansen Associates on April 21, to get the monitoring data. Jerry was in Wyoming and did not return until April 24, therefore, it was impossible to send the data to you by April 23. Jerry is sending a copy of the data and I will forward on to you as soon as I get it.

4. Most of the rills and gullies on the secondary road have been filled and work is proceeding on the remainder. The drainage ditch running through the borrow pit has been rip-rapped and straw bales have been placed in it approximately every fifty feet.
5. The topsoil piles have been protected by constructing a berm on the uphill side of the ditch, this was completed on April 25. The ditches were blocked at their low end to prevent loosing topsoil due to runoff.
6. Perimeter markers will be installed in the high use areas by May 17.
7. The outlet for the catch basin is being installed today.
8. A plan will be sent to OSM on the slurry pond embankment.
9. Our electrical engineer will be contacted to make a determination on raptor proofing the newly constructed power facilities.

If you have any questions, feel free to call.

Sincerely,

PLATEAU MINING COMPANY



Ben Grimes,  
Engineering and Reclamation Specialist

BG/gd

enc.cc: Joe Ronian - Getty  
Aldon Pierce - Getty

cc: Floyd J. Tucker - PMC  
Bill Snyder - PMC  
Steve Rigby - PMC