



inspection report

- Partial
- Complete
- Exploration

Inspection Date: September 30, 1993
 Time: 10 : 00 am pm to 2 : 00 am pm
 Date of Last Inspection: 8/24 & 30/93

Mine Name: Starpoint County: Carbon Permit Number: Act 007/006
 Permittee and/or Operator's Name: Cypress Mining Corporation
 Business Address: P.O. Drawer DMC, Price, Utah 84501
 Type of Mining Activity: Underground Surface Prep. Plant Other
 State Official(s): Bill Malencik
 Company Official(s): Ralph Mooseman
 Federal Official(s): N/A

Weather Conditions: Clear / Temp 70's / Dry Mine Site
 Existing Acreage: Permitted-7200 Disturbed-270 Regraded- Seeded- Bonded-270
 Increased/Decreased: Permitted- Disturbed- Regraded- Seeded- Bonded-
 Status: Exploration / Active / Inactive / Temporary Cessation / Bond Forfeiture
 Reclamation (Phase I / Phase II / Final Bond Release / Liability Year)

REVIEW OF PERMIT, PERFORMANCE STANDARDS & PERMIT CONDITION REQUIREMENTS

Instructions

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For complete inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check N/A.
 - b. For partial inspections check only the elements evaluated.
2. Document any noncompliance situation by referencing the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Division Orders, and amendments.

	EVALUATED	N/A	COMMENTS	NOV/ENF
1. PERMITS, CHANGE, TRANSFER, RENEWAL, SALE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. SIGNS AND MARKERS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. TOPSOIL	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. HYDROLOGIC BALANCE:				
a. DIVERSIONS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
b. SEDIMENT PONDS AND IMPOUNDMENTS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
c. OTHER SEDIMENT CONTROL MEASURES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
d. WATER MONITORING	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
e. EFFLUENT LIMITATIONS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. EXPLOSIVES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. DISPOSAL OF EXCESS SPOIL/FILLS/BENCHES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. COAL MINE WASTE/REFUSE PILES/IMPOUNDMENTS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. NONCOAL WASTE	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. PROTECTION OF FISH, WILDLIFE AND RELATED ENVIRONMENTAL VALUES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. SLIDES AND OTHER DAMAGE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. CONTEMPORANEOUS RECLAMATION	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. BACKFILLING AND GRADING	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. REVEGETATION	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. SUBSIDENCE CONTROL	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. CESSATION OF OPERATIONS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. ROADS:				
a. CONSTRUCTION/MAINTENANCE/SURFACING	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
b. DRAINAGE CONTROLS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. OTHER TRANSPORTATION FACILITIES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. SUPPORT FACILITIES/UTILITY INSTALLATIONS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS CHECK (4th Quarter-April, May, June) _____ (date)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. AIR QUALITY PERMIT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. BONDING & INSURANCE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

INSPECTION REPORT COMMENTS

Permit No. Act 007/006

Inspection Date 9/30/93

Please number comments to correspond with topics on previous page.

General Comments. A partial inspection was completed on 9/30/93. Covered most of the mine site with exception of the NW topsoil site. Also observed each control measure that was involved in NOV 93-26-2-1. Seven items were included in the NOV. Six were observed and the abatement measures have been implemented. The seventh item ditch around the three impoundments was not shown on the map, not designed, and had been constructed and culverted in two areas. The ditch was repaired, the ditch was designed, and the operator requested an extension before implementing the approved design. This was granted by the Division. Sediment Pond. Sediment pond #4 had recently been cleaned, and did not contain runoff. All other ponds except #4 contained runoff. The inlet to pond #3 needs some minor maintenance. The operator had recently installed additional riprap since the last inspection.

Roads. Roads were observed and no problems noted. Requested the operator to follow up on the road widening project so the haul road "as built" records would reflect current conditions. The segment referred to is still under construction and only needs to be blacktopped.

Copy of report mailed to Storpoint/Ben Quiner; OSU/Marcia Petta; DGM/Joe Helfrich

Copy of report given to filed PFO

Inspector's signature Jim J. Grunick No. 26

WHITE - DOGM YELLOW - OSM PINK - PERMITEE/OPERATOR GOLDENROD - NOV FILE

10/1/93