

April 4, 1984

Inspection Memo
to Coal File:

RE: Wellington Preparation Plant
U. S. Steel Corporation
ACT/007/012, folder #7
Carbon County, Utah

A partial inspection of the above mentioned operation was conducted by Sandy Pruitt and Barbara Filas on December 7, 1983. At the time of this inspection, construction on the lower refuse dike had been temporarily suspended for winter. The dike will be raised another four feet up to completion. The dewatering pipe had been installed. There was approximately one foot of freeboard to the slurry pond level. Work on the northeastern diversion has also been temporarily suspended. U. S. Steel still needs to widen the ditch and grade the slopes at the confluence of this diversion with the north ditch and lay riprap along the exposed slopes.

No violations were warranted as a result of this inspection.

Sandy Pruitt 
Field Specialist

SP:re

cc: Barbara Filas, Wellington Plant
Jodie Merriman, OSM
Joe Helfrich, DOGM

Statistics: See Price River Coal Company memo dated December 13, 1983
82630-2