

April 4, 1984

Inspection Memo
to Coal File:

RE: Wellington Preparation Plant
U. S. Steel Corporation
ACT/007/012, folder #7
Carbon County, Utah

The above mentioned operation was inspected by Sandy Pruitt on November 17, 1984 who was accompanied by Barbara Filas of U. S. Steel Corporation. At the time of this inspection approximately 3500 yards of topsoil had been removed from the southern bank of the lower slurry pond, in preparation to raise the refuse dike in accordance with plans approved October 18, 1983. The topsoil and subsoil was stockpiled in an approved location adjacent to the north ditch. The lower refuse dike had already been raised up about four feet. An engineer from Rollins, Brown and Gunnel was on site conducting compaction tests for certification of the embankment upon completion. He mentioned that the compaction achieved was 99% proctor in the center of the dike. Since the last inspection, the silt fences at the pump house had been cleaned out. Barbara explained that the silt fences fill up so fast because the flexible hose to the pump house had slipped off its couple discharging high flow river water onto the pad which then flowed through the silt fence.

Sandy Pruitt *SP*
Field Specialist

SP:re

cc: Barbara Filas, Wellington Plant
Jodie Merriman, OSM
Joe Helfirch, DOGM

Statistics: See Genwal memo dated January 13, 1984

82630