

State of Utah
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

1594 West North Temple, Suite 1210 PO Box 145801 Salt Lake City, Utah 84114-5801 801-538-5340

801-359-3940 (Fax)

801-538-7223 (TDD)



OK

Michael O. Leavitt Governor Kathleen Clarke Executive Director

Lowell P. Braxton
Division Director

INSPECTION REPORT

Partial_	Complete XXX Exploration			
Inspection Date:	09/27/2002 Time:			
1	Date of Last Inspec			

Mine Name: Wellingt	on Prep Plant	County: Carbo	on Permit Number: <u>C/007/012</u>				
Permittee and/or Operator's Name: Nevada Electric Investment Company (NEICO)							
-			ox 337, Springville, Utah 84663				
Company Official(s):							
State Official(s):		zak Federal Of	fficial(s): None				
Weather Conditions:							
_		Surface	Prep Plant XXX Other				
Existing Acreage: Permitted 1573.5 Disturbed 392 Regraded Seeded							
Status: Active							

REVIEW OF PERMIT, PERFORMANCE STANDARDS & PERMIT CONDITION REQUIREMENTS

- 1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For <u>complete inspections</u> provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check N/A.
 - b. For <u>partial inspections</u> check only the elements evaluated.
- 2. Document any noncompliance situation by referencing the NOV issued at the appropriate performance standard listed below.
- 3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
- 4. Provide a brief status report for all pending enforcement actions, permit conditions, Division Orders, and amendments.

		EVALUATED	N/A	COMMENTS	NOV/ENF
1.	PERMITS, CHANGE, TRANSFER, RENEWAL, SALE	[X]		[X]	
2.	SIGNS AND MARKERS	$\overline{[X]}$	\Box	[X]	\Box
3.	TOPSOIL	<u>[X]</u>	Ш	[X]	
4.	HYDROLOGIC BALANCE:				
a.	DIVERSIONS	[X]		[X]	
b.	SEDIMENT PONDS AND IMPOUNDMENTS	[X]	\Box	[X]	\Box
c.	OTHER SEDIMENT CONTROL MEASURES	[X]		[<u>X]</u>	
d.	WATER MONITORING	[X]		[X]	
e.	EFFLUENT LIMITATIONS	[X]	\Box	[X]	\Box
5.	EXPLOSIVES	\Box		\Box	\Box
6.	DISPOSAL OF EXCESS SPOIL/FILLS/BENCHES				
7.	COAL MINE WASTE/REFUSE PILES/IMPOUNDMENTS	[<u>X</u>]		[<u>X]</u>	
8.	NONCOAL WASTE	[X]		[X]	
9.	PROTECTION OF FISH, WILDLIFE AND RELATED				
	ENVIRONMENTAL ISSUES		\Box	\Box	
10.	SLIDES AND OTHER DAMAGE			\Box	Ц
11.	CONTEMPORANEOUS RECLAMATION	\Box	\Box		\Box
12.	BACKFILLING AND GRADING	\Box			
13.	REVEGETATION	\Box		Ц	ĻĻ
14.	SUBSIDENCE CONTROL				Ļ
15.	CESSATION OF OPERATIONS	\Box			\sqcup
16.	ROADS:				
a.	CONSTRUCTION/MAINTENANCE/SURFACING				Ļ
b.	DRAINAGE CONTROLS		Ц	<u> </u>	Ļ
17.	OTHER TRANSPORTATION FACILITIES	\Box	Щ		닏
18.	SUPPORT FACILITIES/UTILITY INSTALLATIONS	[<u>X]</u>		[X]	Ļļ
19.	AVS CHECK (4th Quarter- April, May, June)				Ļ
20.	AIR QUALITY PERMIT	[X]	Ļ	[X]	
21.	BONDING & INSURANCE	[X]		[X]	↓ _↓

INSPECTION REPORT

(Continuation Sheet)

PERMIT NUMBER: <u>C/007/012</u> DATE OF INSPECTION: <u>09/27/2002</u>

(COMMENTS ARE NUMBERED TO CORRESPOND WITH TOPICS LISTED ABOVE)

1. PERMITS, CHANGE, TRANSFER, RENEWAL, SALE

No new amendments have been sent to the Division by the permittee.

The Division has determined that the bond for Wellington should be increased. The permittee has never submitted an amendment for building removal and some backfilling and grading at the Wellington Prep. Plant, thereby reducing the bond amount. The inspector advised the permittee to submit a bond release application to reduce the reclamation cost estimate.

2. SIGNS AND MARKERS

Spot-checks of the disturbed area markers were made throughout the property. The permittee was in compliance.

3. TOPSOIL

There were no signs of wind or water erosion to the topsoil piles.

4A. HYDROLOGIC BALANCE: DIVERSIONS

The diversions were spot-checked and were found to comply with the requirements of the Mining and Reclamation Plan and the R645 Coal Rules. The undisturbed diversion located above the Westside property will need to be cleaned out due to the recent rainstorms. This diversion has started to silt-up and the embankments have started to erode. The permittee will fix this area once the diversion dries out. This area was cleaned out in the spring, but continues to be a maintenance problem.

4B. HYDROLOGIC BALANCE: SEDIMENT PONDS AND IMPOUNDMENTS

The sediment ponds were not discharging during the inspection and are not likely to discharge in the near future. These ponds did contain a little or no water. There were no signs of any hazardous conditions during the inspection. The sediment ponds were inspected on June 28, 2002. Dan Guy conducted the inspection.

4C. HYDROLOGIC BALANCE: OTHER SEDIMENT CONTROL MEASURES

Siltation structures were inspected and complied the R645 Coal Rules. The permittee uses straw bales and silt fences in the disturbed area.

4D. HYDROLOGIC BALANCE: WATER MONITORING

Second quarter water monitoring was reviewed. It consisted of checking parameters, sampling at required site locations, and holding time requirements for water samples. No problems were found with the requirements in the R645 Coal Rules and the MRP. The permittee has submitted all information for second quarter into the water electronic database system. The inspector checked the water database for confirmation. The permittee has taken the third quarter water samples.

INSPECTION REPORT

(Continuation Sheet)

PERMIT NUMBER: <u>C/007/012</u> DATE OF INSPECTION: <u>09/27/2002</u>

4E. HYDROLOGIC BALANCE: EFFLUENT LIMITATIONS

There was no discharge for the second quarter.

7. COAL MINE WASTE/REFUSE PILES/IMPOUNDMENTS

The refuse pile was inspected on June 28, 2002. This document was P.E. certified by Dan Guy. No hazardous conditions reported.

8. NONCOAL WASTE

The area was clear of non-coal waste material.

18. SUPPORT FACILITIES/UTILITY INSTALLATIONS

No new support facilities were built since the last inspection.

20. AIR QUALITY PERMIT

The permittee is in compliance with the air quality permit. There are two Air Quality permits for Wellington Prep. Plant. The east side of the Price River has a separate permit (DAQE-1014-97) and west side of the Price River has a permit (DAQE-997-92).

21. BONDING AND INSURANCE

The permit area is 1573.5 acres and the disturbed area is 392 acres. Exhibit "A" states that the bonded area equals the permit area. The bonding is set at \$4,904,000.

The insurance policy was inspected and complies with the coal rules. The policy covers explosives. The insurance will expire on February 9, 2003. The insurance is being carried by Scottsdale Insurance Co.

Inspector's Signature:

Note:

Stephen J. Demczak / #39

This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas & Mining.

Date: September 30, 2002

cc: James Fulton, OSM

Patrick Collins, Mt. Nebo for NEICO

Price Field office

O:\007012.WEL\Compliance\2002\c_0927.doc