



The State of Utah
 Department of
 Natural Resources
 Division of
 Oil, Gas & Mining

ROBERT L. MORGAN
Executive Director
 LOWELL P. BRAXTON
Division Director

MICHAEL O. LEAVITT
Governor

OLENE S. WALKER
Lieutenant Governor

Representatives Present During the Inspection:

OGM Gregg Galecki Reclamation Specialist II
 Company Patrick D. Collins Resident Agent

Inspection Report

Permit Number:	C0070012
Inspection Type:	PARTIAL
Inspection Date:	Monday, August 25, 2003
Start Date/Time:	8/25/2003 10:00:00 AM
End Date/Time:	8/25/2003 1:00:00 PM
Last Inspection:	Monday, July 28, 2003

Inspector: Gregg Galecki, Reclamation Specialist II
 Weather: Clear, sunny, slight SE wind, ~95 degrees F.

Accepted by: dhaddock
 9/4/2003

Permittee: **NEVADA ELECTRIC INVESTMENT CO**
 Operator: **NEVADA ELECTRIC INVESTMENT CO**
 Site: **WELLINGTON PREPARATION PLANT**
 Address: **330 E 400 S STE 6, PO BOX 337 SPRINGVILLE UT 84663**
 County: **CARBON**
 Permit Type: **PERMANENT COAL PROGRAM**
 Permit Status: **ACTIVE**

Current Acreages

1,573.50	Total Permitted
392.00	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- Federal
- State
- County
- Fee
- Other

Types of Operations

- Underground
- Surface
- Loadout
- Processing
- Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Divison Orders, and amendments:

Inspector's Signature: _____

Date Tuesday, September 02, 2003

Gregg Galecki, Reclamation Specialist II
 Inspector ID Number: 48

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining
 1594 West North Temple, Suite 1210, PO Box 145801, Salt Lake City, UT 84114-5801
 telephone (801) 538-5340 • facsimile (801) 359-3940 • TTY (801) 538-7223 • www.ogm.utah.gov



REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Division Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Water Monitoring	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.e Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

2. Signs and Markers

The sign located at the west entrance has been modified so the appropriate names and telephone numbers are legible.

3. Topsoil

Minor piping of water through the berm surrounding the topsoil pile located south of the Siaperas ditch was observed and will be repaired prior to the next inspection.

4.b Hydrologic Balance: Sediment Ponds and Impoundments

Recent rains produced pooling of water at some of the UPDES discharge ponds, but no discharges occurred.

4.c Hydrologic Balance: Other Sediment Control Measures

Silt fencing has been purchased. It will be used to repair sections of existing silt fence along the Siaperas ditch. Silt fencing located approximately 100-150 feet south of the Siaperas ditch is still in good shape. However, the bottom of the silt fencing needs to be re-installed. The Operator commits to conducting this work prior to the September inspection.

4.d Water Monitoring

The Upper Slurry Pond was dry. No pumping of water has occurred during the last few months for potential dust suppression. The Siaperas ditch continues to be dry.

8. Noncoal Waste

The area was clear of non-coal waste material.