

From: "Patrick Collins" <MT.NEBO@XMISSION.COM>
To: "Gregg Galecki" <gregggalecki@utah.gov>
Date: 11/8/2004 4:03:50 PM
Subject: Wellington Pumphouse

Hello Gregg:

As I told you on the telephone this morning, I was very happy how the pumphouse site looked following earthwork in the area. I am planning to get some seed on it as soon as possible. Silt fencing (or similar material used in other places by NEICO) should be installed this week. According to my weather data, it has not rained there since the work was accomplished.

Additionally, I spoke today with the heavy equipment operator at Rocky Mountain Excavation that performed the actual earthwork at the pumphouse. Regarding the rip-rap -- when they took out the walls, floor and other concrete material from the pumphouse area he felt they were unable to get the concrete "clean enough" for use as rip-rap due largely to re-bar and the size of the broken slabs. However, when they removed the floor, they found a great deal of 8" minus rock used as fill or foundation material for the floor and structure. Consequently, they imbedded this rock into the soil that was used to contour the bank of the river. It was used down to a depth of at least 4 feet. A very good idea. I was very pleased with this onsite field decision.

Patrick

CC: "Ryan Bird" <rbird@sppc.com>