
 * 0013 TRANSACTION REPORT P.01 *
 * DEC-22-2003 MON 04:31 PM *
 * FOR: OIL, GAS & MINING 801 359 3940 *

 * DATE START RECEIVER TX TIME PAGES TYPE NOTE M# DP *

 * DEC-22 04:30 PM 14356135828 28" 1 SEND OK 954 *

 * TOTAL : 28S PAGES: 1 *

12/18/2003 11:01 4356135828 UTAH AMERICAN FAX 01
 0034 OUTGOING
 007013



UtahAmerican Energy, Inc.

December 18, 2003

801-359-3940

Pam Grubaugh-Littig
 Permit Coordinator
 DOGM
 1594 West North Temple, Suite 1210
 Salt Lake, Utah 84114-5801

*Incoming
 C/007/013
 Copy Dave
 Fax Karl*

Subject: ACT/007/013 Horse Canyon Maintenance Work

Dear Ms Grubaugh Littig:

Pam as you are aware the Horse Canyon MRP is in the mid term review process. Some maintenance work needs to be done. After discussing the work with both Karl Housekeeper and Dave Darby a satisfactory plan has jointly been agreed upon. They suggested that I notify you of the work that will take place.

The channel slopes in the area of the scouring will be sloped at 1:1. Rock 18" or less will be used to armor the channel to prevent reoccurrence. The soil material removed from the regrading will be used to fill in the rock dust bin and the holes in the floor of the shop as per our approved plan. Any soil not used to fill the rock dust bin or holes in the floor of the shop, will be spread out on the area that was previously disturbed for the Phase II bond release work. All disturbance will be contained within the previously disturbed areas

0034



UtahAmerican Energy, Inc.

OK Internal
C/007/0013

December 18, 2003

801-359-3940

Pam Grubaugh-Littig
Permit Coordinator
DOGM
1594 West North Temple, Suite 1210
Salt Lake, Utah 84114-5801

Subject: ACT/007/013 Horse Canyon Maintenance Work

Dear Ms Grubaugh Littig:

Pam as you are aware the Horse Canyon MRP is in the mid term review process. Some maintenance work needs to be done. After discussing the work with both Karl Housekeeper and Dave Darby a satisfactory plan has jointly been agreed upon. They suggested that I notify you of the work that will take place.

The channel slopes in the area of the scouring will be sloped at 1:1. Rock 18" or less will be used to armor the channel to prevent reoccurrence. The soil material removed from the regrading will be used to fill in the rock dust bin and the holes in the floor of the shop as per our approved plan. Any soil not used to fill the rock dust bin or holes in the floor of the shop, will be spread out on the area that was previously disturbed for the Phase II bond release work. All disturbance will be contained within the previously disturbed areas where the pond and culvert were removed for Phase II bond release, or on the un-reclaimed portal pad area where the rock dust bin is located. The re-disturbed areas will be seeded according to our currently approved seed mix.

Scamp Excavation out of Wellington will perform the maintenance work.

Should you have any questions or comments please give me a call.

Sincerely,

R. Jay Marshall

R. Jay Marshall P.E.
Project Engineer

RECEIVED

DEC 18 2003

DEC 18 2003 11:07 AM