



GARY R. HERBERT
Governor

GREG BELL
Lieutenant Governor

State of Utah

DEPARTMENT OF NATURAL RESOURCES

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas and Mining

JOHN R. BAZA
Division Director

Q

Inspection Report

Permit Number:	C0070013
Inspection Type:	PARTIAL
Inspection Date:	Thursday, August 11, 2011
Start Date/Time:	8/11/2011 8:00:00 AM
End Date/Time:	8/11/2011 11:30:00 AM
Last Inspection:	Monday, July 18, 2011

Representatives Present During the Inspection:	
Company	Jay Marshall
OGM	Pete Hess

Inspector: Pete Hess

Weather: Clear and hot; 80's F.

InspectionID Report Number: 2828

Accepted by: jhelfric

8/15/2011

Permittee: **UTAHAMERICAN ENERGY INC**
 Operator: **UTAHAMERICAN ENERGY INC**
 Site: **HORSE CANYON MINE**
 Address: **PO BOX 910, EAST CARBON UT 84520-0910**
 County: **CARBON**
 Permit Type: **PERMANENT COAL PROGRAM**
 Permit Status: **ACTIVE**

Current Acreages

5,992.07	Total Permitted
42.60	Total Disturbed
51.56	Phase I
51.56	Phase II
74.26	Phase III

Mineral Ownership

- Federal
- State
- County
- Fee
- Other

Types of Operations

- Underground
- Surface
- Loadout
- Processing
- Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

The Permittee has completed the two fan portal breakouts on the north side of the main entries. Mining was not occurring during todays inspection. Belt and power moves were occurring. Development mining is moving back into the sump area.

Inspector's Signature:

Pete Hess,

Inspector ID Number: 46

Date

Thursday, August 11, 2011



REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

3. Topsoil

According to Mr. Marshall, the remaining topsoil recovery at Lila Canyon will be completed during 2012.

4.a Hydrologic Balance: Diversions

Disturbed area culverts DC-10 (access road to office/bath house pad) and DC-5 (access road to ROM coal stockpile pad) have been installed in ditch DD-5 (See Plate 7-5, Proposed Sediment Control) since the July 18, 2011 inspection. Aprons have been installed on both the inlet and outlet ends. Installation gradients are such that sediment buildup in these culverts is unlikely.

4.d Hydrologic Balance: Water Monitoring

There was no flow observed in either the disturbed or undisturbed diversions this day.

9. Protection of Fish, Wildlife and Related Environmental Issues

No wildlife was observed during today's inspection.

14. Subsidence Control

No secondary mining is occurring at this time.

16.b Roads: Drainage Controls

The two culverts discussed in section 4a are road drainage culverts.

18. Support Facilities, Utility Installations

The Permittee is in the process of reclaiming the temporary substation constructed SW of the mine site for the initial development stage. The buried electrical cable has been recovered, as has been the electrical transformer. Items which remain to be recovered include enclosed switchgear, chain link fencing and power poles.

19. AVS Check

The Permittee just completed the permitting process to update the ownership and control information for the Lila Canyon Mine. Task ID # 3885 received final approval from the Division on August 11, 2011.

20. Air Quality Permit

An application of water had recently been made to the portal access road.