

# State of Utah

# Department of Natural Resources

MICHAEL R. STYLER
Executive Director

# Division of Oil, Gas & Mining

JOHN R. BAZA
Division Director

 $\begin{array}{c} {\rm JON~M.~HUNTSMAN,~JR.} \\ {\rm \it Governor} \end{array}$ 

GARY R. HERBERT Lieutenant Governor

Representatives Present During the Inspection:					
Company	Dan Guy				
OGM	Joe Helfrich Environmental Scientist III				

# **Inspection Report**

Permit Number:	C0070016		
Inspection Type:	PARTIAL		
Inspection Date:	Wednesday, May 18, 2005		
Start Date/Time:	5/18/2005 11:00:00 AM		
End Date/Time:	5/18/2005 3:00:00 PM		
Last Inspection:	Wednesday, April 27, 2005		

Inspector: Joe Helfrich, Environmental Scientist III

Weather: cloudy 65 slight breeze
InspectionID Report Number: 622

Accepted by: whedberg

6/8/2005

Permitee: **MOUNTAIN COAL CO**Operator: **MOUNTAIN COAL CO** 

Site: GORDON CREEK 2, 7 & 8 MINES
Address: HC 35 BOX 380, HELPER UT 84526

County: CARBON

Permit Type: PERMANENT COAL PROGRAM

Permit Status: RECLAIMED

#### **Current Acreages**

180.00	Total Permitted		
34.88	Total Disturbed		
	Phase I		
	Phase II		
	Phase III		

### Mineral Ownership Types of Operations

✓ Federal
✓ Underground

□ State
□ Surface

□ County
□ Loadout

✓ Fee
□ Processing

□ Other
□ Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

The purpose of this site visit was to conduct a partial inspection of the Gordon Creek reclaimed site. There are no amendments pending. There were no compliance issues or off site impacts noted during the inspection.

Inspector's	Signature
-------------	-----------

Date

Wednesday, June 01, 2005

Joe Helfrich, Environmental Scientist III Inspector ID Number: 1

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

Permit Number: C0070016 Inspection Type: PARTIAL

Inspection Date: Wednesday, May 18, 2005

Page 2 of 3

#### REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

- 1. Substantiate the elements on this inspection by checking the appropriate performance standard.
  a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable. b. For PARTIAL inspections check only the elements evaluated.
- 2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
- Reference any narratives written in conjunction with this inspection at the appropriate performace standard listed below.
   Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

		Evaluated	Not Applicable	Comment	Enforcement
1.	Permits, Change, Transfer, Renewal, Sale	<b>✓</b>		<b>✓</b>	
2.	Signs and Markers	<b>✓</b>		<b>✓</b>	
3.	Topsoil				
4.a	Hydrologic Balance: Diversions	<b>✓</b>		<b>✓</b>	
4.b	Hydrologic Balance: Sediment Ponds and Impoundments	<b>~</b>		<b>✓</b>	
4.c	Hydrologic Balance: Other Sediment Control Measures	<b>~</b>		<b>✓</b>	
4.d	Hydrologic Balance: Water Monitoring				
4.e	Hydrologic Balance: Effluent Limitations				
5.	Explosives				
6.	Disposal of Excess Spoil, Fills, Benches				
7.	Coal Mine Waste, Refuse Piles, Impoundments				
8.	Noncoal Waste				
9.	Protection of Fish, Wildlife and Related Environmental Issues				
10.	Slides and Other Damage				
11.	Contemporaneous Reclamation				
12.	Backfilling And Grading				
13.	Revegetation	<b>✓</b>		<b>✓</b>	
14.	Subsidence Control				
15.	Cessation of Operations				
16.8	a Roads: Construction, Maintenance, Surfacing				
16.	Roads: Drainage Controls				
17.	Other Transportation Facilities				
18.	Support Facilities, Utility Installations				
19.	AVS Check				
20.	Air Quality Permit				
21.	Bonding and Insurance				
22.	Other				

Permit Number: C0070016 Inspection Type: PARTIAL

Inspection Date: Wednesday, May 18, 2005 Page 3 of 3

## 1. Permits, Change, Transfer, Renewal, Sale

Phase two bond release requirements were discussed. A draft application is being prepared and may be submitted in the near future pending Mountain Coal Co's. decision to move forward with phase two bond release for the Gordon Creek 2, 7 & 8 property.

#### 2. Signs and Markers

The fence that runs parallel to the county road at the entrance to the property should probably be reset perpendicular to it's current configuration or removed as it has been mashed down in several places.

#### 4.a Hydrologic Balance: Diversions

Run off from snow melt was noted in reclaimed channels SD-6, the right fork and the restored channel below Jacob's pond. The diversions were in good repair and functioning as intended. The as built map in the MRP, plate 3-7, illustrates these features.

### 4.b Hydrologic Balance: Sediment Ponds and Impoundments

The upper cell of the sediment pond was full and may have discharged into the second cell in the recent past. Jacob's pond was full and receiving water from the seep on the hillside approximately 200' upslope from the pond. A pair of mallards were observed resting on the pond.

#### 4.c Hydrologic Balance: Other Sediment Control Measures

The surface roughening implemented during reclamation remains in tact providing sediment and water retention.

# 13. Revegetation

Emergent vegetation was noted throughout the reclaimed site.