

STATE OF UTAH  
NATURAL RESOURCES  
Oil, Gas & Mining

Norman H. Bangerter, Governor  
Dee C. Hansen, Executive Director  
Dianne R. Nielson, Ph.D., Division Director

355 W. North Temple • 3 Triad Center • Suite 350 • Salt Lake City, UT 84180-1203 • 801-538-5340

**INSPECTION REPORT**

INSPECTION DATE & TIME: June 29, 1989  
10:30 a.m. to 12:30 p.m.

Permittee and/or Operators Name: Andalex Resources, Inc.  
Business Address: P.O. Box 902 Price, Utah 84501  
Mine Name: Centennial Project Permit Number: ACT/007/019  
Type of Mining Activity: Underground  Surface  Other   
County: Carbon State: Utah  
Company Official(s): Mike Glasson  
State Official(s): Daron Haddock  
Partial:  Complete:  Date of Last Inspection: May 25, 1989  
Weather Conditions: Sunny, Hot, Dry  
Acreage: Permitted 2370 Disturbed 34.2 Regraded      Seeded      Bonded 30.7  
Enforcement Action: None

**COMPLIANCE WITH PERMITS AND PERFORMANCE STANDARDS**

	YES	NO	N/A	COMMENTS
1. PERMITS	( )	( )	( )	( )
2. SIGNS AND MARKERS	( X )	( )	( )	( )
3. TOPSOIL	( X )	( )	( )	( X )
4. HYDROLOGIC BALANCE:				
a. STREAM CHANNEL DIVERSIONS	( )	( )	( )	( )
b. DIVERSIONS	( X )	( )	( )	( X )
c. SEDIMENT PONDS AND IMPOUNDMENTS	( X )	( )	( )	( X )
d. OTHER SEDIMENT CONTROL MEASURES	( X )	( )	( )	( X )
e. SURFACE AND GROUNDWATER MONITORING	( )	( )	( )	( )
f. EFFLUENT LIMITATIONS	( )	( )	( )	( )
5. EXPLOSIVES	( )	( )	( )	( )
6. DISPOSAL OF DEVELOPMENT WASTE AND SPOIL	( X )	( )	( )	( )
7. COAL PROCESSING WASTE	( )	( )	( )	( )
8. NONCOAL WASTE	( )	( )	( )	( )
9. PROTECTION OF FISH, WILDLIFE AND RELATED ENVIRONMENTAL VALUES	( )	( )	( )	( )
10. SLIDES AND OTHER DAMAGE	( )	( )	( )	( )
11. CONTEMPORANEOUS RECLAMATION	( )	( )	( )	( )
12. BACKFILLING AND GRADING	( )	( )	( )	( )
13. REVEGETATION	( )	( )	( )	( )
14. SUBSIDENCE CONTROL	( )	( )	( )	( )
15. CESSATION OF OPERATIONS	( )	( )	( )	( )
16. ROADS				
a. CONSTRUCTION	( )	( )	( )	( )
b. DRAINAGE CONTROLS	( )	( )	( )	( )
c. SURFACING	( )	( )	( )	( )
d. MAINTENANCE	( )	( )	( )	( )
17. OTHER TRANSPORTATION FACILITIES	( X )	( )	( )	( X )
18. SUPPORT FACILITIES				
UTILITY INSTALLATIONS	( )	( )	( )	( )

INSPECTION REPORT  
(continuation sheet)

Page 2 of 3

PERMIT NUMBER: ACT/007/019

DATE OF INSPECTION June 29, 1989

(Comments are Numbered to Correspond with Topics Listed Above)

3. TOPSOIL:

A small amount of topsoil has been added to the topsoil pile at the mine office. This topsoil came from the pad area along the road just below the mine office area. A berm has been installed around the base to protect the topsoil.

4b. DIVERSIONS

No problems were noted with any of the mine diversions, most of which looked pretty good. During the inspection a drop drain was being installed to carry runoff from the Aberdeen coal stockpile pad to the lower diversion along the haul road.

4c. SEDIMENT PONDS AND IMPOUNDMENTS:

The new sediment pond built for the Aberdeen mine appears to be in good condition. The pond is dry at the present time but water marks indicate a couple of feet of water had at one time accumulated in the bottom of the pond.

A newly installed sediment level marker was observed in the embankment near the decant.

Some grasses are starting to grow on the embankments but the weather has been too dry to allow much vegetation to grow. Hydroseeding and mulching are planned for this coming fall.

Sediment pond C is also dry. The inlet near the pond embankment has some earth material in it. (Probably due to the recent construction work.) Although not a compliance problem, it should be cleaned out.

The multi-cell pond (B) has been recently cleaned and should have its original capacity available.

4d. OTHER SEDIMENT CONTROL:

Straw bale check dams throughout the site have been rebuilt; most of them with new straw.

INSPECTION REPORT  
(continuation sheet)

Page 3 of 3

PERMIT NUMBER: ACT/007/019

DATE OF INSPECTION June 29, 1989

(Comments are Numbered to Correspond with Topics Listed Above)

17. OTHER TRANSPORTAION FACILITIES:


Development of the Aberdeen Portals is underway. The main mine conveyor as well as the reclaim conveyor are yet to be installed. Coal loading facilities have not been constructed as yet.

Copy of this Report:

Mailed to: Mike Glasson

Mailed to SLC for: Brian Smith, OSM Joe Helfrich, DOGM

Filed to: PFO



Inspectors Signature and Number: Daron R. Haddock #28 Date: 7-3-89