

0031

Incoming
C0070019
#3347
K

From: Daron Haddock
To: OGMCOAL
Date: 9/15/2009 2:17 PM
Subject: Fwd: FW: Plugging Tower GVH 1 & 5
Place: OGMCOAL
Attachments: Hole abandonment Aberdine 2009 9-12-09.xls

>>> "Shaver, Dave" <dshaver@coalsource.com> 9/15/2009 12:32 PM >>>

Darron...As you can see from the correspondence, Lang Drilling can get started in about 10 days. (They are the drilling company that drilled the emergency holes at Crandall.) After they finish plugging the hole it will take Scamp another couple of weeks to finish the earthwork. Therefore, we will need at least another month to finish the reclamation in order to abate the violation 10040. Thanks

Dave

From: Lamb, Jason [mailto:JLamb@boartlongyear.com]
Sent: Monday, September 14, 2009 1:34 PM
To: Canning, Dave
Cc: Hibbs, David; Shaver, Dave
Subject: RE: Plugging Tower GVH 1 & 5

Dave,

Per our conversation attached above are prices for us to mobilize and demobilize a day shift crew for 2 days to abandon two wells at the West Ridge Mine. Material quantities are precise but the estimated hours may vary slightly but I don't see this project taking more than 2 or 3 days. We should be finishing up at Dugout in about 7 to 10 days and could be ready to mobilize. After you have reviewed call me with any questions.

Good hearing from you guys, thanks again.

Jason Lamb
Contracts Manager
Boart Longyear Drilling Services
(801) 973-6667 Office
(801) 971-4471 Cell
www.boartlongyear.com (../.../JLamb/Application%20Data/Microsoft/Signatures/www.boartlongyear.com)

Notice: The information transmitted is intended only for the person or entity to which it is addressed and may contain confidential and/or privileged material. Any evaluation, retransmission, distribution or other use of this information by persons or entities other than the intended recipient is prohibited. - Boart Longyear Company ----Original

From: Canning, Dave [mailto:dcanning@coalsource.com]
Sent: Friday, September 11, 2009 10:42 AM
To: Lamb, Jason
Cc: Hibbs, David; Shaver, Dave
Subject: Plugging Tower GVH 1 & 5

Jason,

As we discussed on the phone this morning:

We would like a quote on plugging two GVH wells atop the Tower (Aberdeen) mine. A plug is to be set immediately atop the 7" casing, and the 9 5/8 casing will be cement filled bottom to top.

We will provide water. Other than that, you would provide all labor & materials.

**Boart Longyear
Abandon Holes
for
Utah American Mine, Aberdine Mine**

ITEM	DESCRIPTION	QUANTITY	UNIT	UNIT	AMOUNT
------	-------------	----------	------	------	--------

1	Mobilization/Demobilization	8	HR	\$ 220.00	\$ 1,760.00
					\$ 1,760.00

Abandonment of 9 GVB holes

2	Hourly Rate for all equipment and services	20	HR	\$ 245.00	\$ 4,900.00
3	Rubber Plugs - 8 5/8" OD	2	PER	\$ 188.00	\$ 376.00
4	Hole Plug (2 holes)	10	BAG	\$ 21.00	\$ 210.00
5	Abandonite for 1700 LF and 2242 LF	289	BAG	\$ 21.75	\$ 6,285.75
6	Portland Cement	44	CF	\$ 25.00	\$ 1,100.00
7	Crew per diem for 3 men per day	2	Day	\$ 225.00	\$ 450.00
	Subtotal				\$ 13,321.75

Total	\$ 15,081.75
-------	--------------

Utah American to maintain sites and access to & from standby of \$220 per hour for delays.
 If hauling water is necessary it will be at \$85/per hour and a truck rental of \$200 per Day.
 Work to commence during daylight hours and in 12 hour shifts.
 Any extra manual labor needed by Boart such as maintaining water lines will be \$75 per man per day.
 Bid is estimate only and based on site visit and equipment availability.
 Equipment: Crane, mixer, 3 man crew, crew truck, Water Tank, Tremie pipe & tools, & pallet forks.