



0002

November 7, 1980

Mr. Jim Smith  
Coordinator of Mined Land Development  
Utah Division of Oil, Gas & Mining  
1588 West North Temple  
Salt Lake City, Utah 84119

RECEIVED

NOV 18 1980

DIVISION OF  
OIL, GAS & MINING

Re: C.V. Spur  
Inspection of October 8, 1980

Dear Jim:

On October 8, 1980, an inspection of C.V. Spur was conducted by Joe Helfrich, Wayne Hedberg, Sandy Pruitt, and Tom Portle of your staff. As requested by Mr. Helfrich, the following information is submitted for your approval:

- 1) Topsoil Piles - The pile near the pump house has been moved and incorporated with the upper soils pile. The upper topsoil pile has been protected by the addition of a berm on the downslope side.
- 2) Permits - A mine plan addendum for the new overflow pond at C.V. Spur is included for your approval.
- 3) Discharge Permit - An application for NPDES Permit for C.V. Spur is being prepared. A copy of this application will be forwarded to OG&M upon submittal to EPA.
- 4) Runoff at NE Corner of Property - The runoff from this area has been directed to the lower sediment pond where possible. The rest of the area has been surrounded with a berm to prevent any disturbed area runoff from reaching the natural drainage.

In addition, an overflow has been installed from the lower pond. The inlet and outlet from this overflow were also rip-rapped. (See map for location.)


- 5) Sediment Ponds - All inlets have been rip-rapped and areas around ponds have been "dressed up". Diversions are being maintained to provide drainage as planned.

It is our hope that these plans and the work performed will meet with

Mr. Jim Smith  
OG&M  
November 7, 1980  
Page Two

your approval. If you have any questions, or need any further information, please let me know.

Respectfully,

A handwritten signature in cursive script, appearing to read "Dan W. Guy".

Dan W. Guy, P.E.  
Chief Engineer

cc: Ben Costello, ARCO Permits  
Max Robb  
File