

0003

Document Information Form

Mine Number: C/002/022

File Name: Internal

To: DOGM

From:

Person N/A

Company N/A

Date Sent: December 12, 1983

Explanation:

Inspection Memo

cc:

File in:

C/002, 022, Internal

Refer to:

- Confidential
- Shelf
- Expandable

Date _____ For additional information

December 12, 1983

Inspection Memo
to Coal File

RE: Beaver Creek Coal Company
C.V. Spur
ACT/007/022, Folder #7
Carbon County, Utah

DATE: November 17, 1983
Time: 9 a.m. - 12 p.m.
Weather clear
Company Official: Dan Guy
State Official: Barton Kale
Enforcement Action: None

Compliance with Permanent Performance Standards

UMC 771 et al Permits

1. Tentative approval signed by Jim Smith of the Division is dated December 11, 1981
2. A letter dated January 21, 1983 for the Division gives approval for the emergency coal stockpile modification.
3. A letter dated April 21, 1983 from the Division gives approval of the modification to the drainage control system.
4. A letter dated June 3, 1983 by Rick Summers of the Division approves an extended deadline on construction of the overflow pond.

UMC 817.11 Signs & Markers

The entrance sign was posted as required with all pertinent information listed. Perimeter markers were sighted along the boundary on all sides.

UMC 817.21-25 Topsoil

The topsoil stockpile has received spot area of equipment access.

File in:

- Confidential
- Shelf
- Expandable

Refer to Record No. 0003 Date 12-12-83
In C/ 007, 022, Internal
For additional information

December 12, 1983

Inspection Memo
to Coal File

RE: Beaver Creek Coal Company
C.V. Spur
ACT/007/022, Folder #7
Carbon County, Utah

DATE: November 17, 1983
Time: 9 a.m. - 12 p.m.
Weather clear
Company Official: Dan Guy
State Official: Barton Kale
Enforcement Action: None

Compliance with Permanant Performance Standards

UMC 771 et al Permits

1. Tentative approval signed by Jim Smith of the Division is dated December 11, 1981
2. A letter dated January 21, 1983 for the Division gives approval for the emergency coal stockpile modification.
3. A letter dated April 21, 1983 from the Division gives approval of the modification to the drainage control system.
4. A letter dated June 3, 1983 by Rick Summers of the Division approves an extended deadline on construction of the overflow pond.

UMC 817.11 Signs & Markers

The entrance sign was posted as required with all pertinent information listed. Perimeter markers were sighted along the boundry on all sides.

UMC 817.21-25 Topsoil

The topsoil stockpile has received spot seeding (Hydromulching) from the area of equipment access.

UMC 817.41-57 Hydrologic Balance

The plant overflow pond was draining through a previously, intentionally, plugged culvert, to the storm drainage sediment pond. This was due to an obstruction in the outlet ditch of the overflow pond. The ditch bypasses the upper cell of the sediment pond to allow water to be recirculated back to the plant. While the inspector was on site, the operator contacted an equipment operator to reopen the ditch.

Other ditches and berms were functioning. No runoff problems were noted.


The sediment ponds will be cleaned as soon as the dragline is done with Huntington #4.

UMC 817.52 Hydrologic Balance: Monitoring

CV Spur NPDES permit #UT-0023949 has an expiration date of December 31, 1986. The receiving water is the Price River. No water problems were noted.

UMC 817.111 Revegetation

During the fall seeding the backside of the truck dump as well as the topsoil pile (in spots) has been sprayed with the hydroseeder.



BARTON KALE
FIELD SPECIALIST

BK:re

cc: Tom Ehmett, OSM
Dan Guy, Beaver Creek Coal Company
Joe Helfrich, DOGM
John Whitehead, DOGM

Statistics: See Kaiser Steel Corporation memo date November 28, 1983