

The State of Utah

Department of Natural Resources

Division of Oil, Gas & Mining

ROBERTL. MORGAN Executive Director

LOWELL P. BRAXTON Division Director

OLENE S. WALKER Governor

GAYLE F. McKEACHNIE

Lieutenant Governor

presentativ	ves Present During the Inspection:
	Scott Dimick Superintendent
OGM	Pete Hess Environmental Scientist III

Inspection Report

Permit Number:	C0070033		
Inspection Type:	COMPLETE		
Inspection Date:	Wednesday, June 09, 2004		
Start Date/Time:	6/9/2004 2:55:00 PM		
End Date/Time:	6/29/2004 3:35:00 PM		
Last Inspection:	Friday, May 14, 2004		

Inspector: Pete Hess, Environmental Scientist III

Weather: 6/9, sunny, hot, 80's F. 6/29, overcast with rain

InspectionID Report Number: 321

Accepted by: pgrubaug

7/13/2004

Permitee: ANDALEX RESOURCES INC TOWER DIVISION Operator: ANDALEX RESOURCES INC TOWER DIVISION

Site: WILDCAT LOADOUT

Address: PO BOX 902, PRICE UT 84501

County: CARBON

Permit Type: PERMANENT COAL PROGRAM

Permit Status: ACTIVE

Current	Acreage
---------	---------

Total Permitted	100.00
Total Disturbed	63.70
Phase I	
Phase II	
Phase III	

Mineral Ownership

✓ Federal ☐ State County

Other

Types of Operations

Underground ☐ Surface **✓** Loadout ✓ Processing

☐ Reprocessing

Date

Report summary and status for pending enforcement actions, permit conditions, Divison Orders, and amendments:

The permittee continues to submit water monitoring data to the Division electronic web site, meeting the requirment included within Attachment "A" Special Permit Conditions of the current State permit. The site has four surface water monitoring locations, WCW-1 through WCW-4, and six UPDES discharge outfalls.

Inspector's Signature

Pete Hess, Environmental Scientist III Inspector ID Number: 46

Thursday, July 01, 2004



Permit Number: C0070033

Inspection Type: COMPLETE

Inspection Date: Wednesday, June 09, 2004

Page 2 of 3

REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

- 1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
- 2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
- Reference any narratives written in conjunction with this inspection at the appropriate performace standard listed below.
 Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

		Evaluated	Not Applicable	Comment	Enforcement
1.	Permits, Change, Transfer, Renewal, Sale	\checkmark			
2.	Signs and Markers	✓			
3.	Topsoil	✓			
4.a	Hydrologic Balance: Diversions	✓			
4.b	Hydrologic Balance: Sediment Ponds and Impoundments	✓		✓	
4.c	Hydrologic Balance: Other Sediment Control Measures	✓			
4.d	Hydrologic Balance: Water Monitoring	✓		✓	
4.e	Hydrologic Balance: Effluent Limitations	✓			
5.	Explosives		✓	✓	
6.	Disposal of Excess Spoil, Fills, Benches		✓		
7.	Coal Mine Waste, Refuse Piles, Impoundments	✓		✓	
8.	Noncoal Waste	✓			
9.	Protection of Fish, Wildlife and Related Environmental Issues	✓			
10.	Slides and Other Damage		✓		
11.	Contemporaneous Reclamation		✓		
12.	Backfilling And Grading		V		
13.	Revegetation		V		
14.	Subsidence Control		✓		
15.	Cessation of Operations		V		
16.a	a Roads: Construction, Maintenance, Surfacing	✓		V	
16.b	Roads: Drainage Controls	✓			
17.	Other Transportation Facilities	✓			
18.	Support Facilities, Utility Installations	✓			
19.	AVS Check	V			
20.	Air Quality Permit	V			
21.	Bonding and Insurance	✓		✓	
22.	Other				

Permit Number: C0070033 Inspection Type: COMPLETE

Inspection Date: Wednesday, June 09, 2004

Page 3 of 3

4.b Hydrologic Balance: Sediment Ponds and Impoundments

The permittee's first quarter 2004 impoundment inspections for the site's six sediment ponds were conducted by Mr. Dan Guy on March 23, 2004. Ponds A through F were noted as having no sign of instability or other hazards. All were reported as being stable and dry. There was no erosion visible. As observed on June 29, 2004, all ponds contained pooled water in their bottoms, due to several rain fall events over the past week. The permanent impoundment and the depression area were also noted as being stable, with no apparent erosion by Mr. Guy's report. There were no visible problems noted with any of the impounding areas.

4.d Hydrologic Balance: Water Monitoring

Discharge monitoring reports for the months of February, March, and April 2004 for the site's six UPDES outfalls were reviewed for submittal. None of the ponds at this site have ever discharged. All reports were noted as having been submitted to the proper government agencies in a timely manner.

5. Explosives

There are no explosives storage magazines at the Wildcat site.

7. Coal Mine Waste, Refuse Piles, Impoundments

The first quarter inspection for the waste rock pile was also conducted by Mr. Dan Guy on March 23, 2004. There were no unstable conditions noted by Mr. Guy. As observed on June 29, 2004, there were no signs of spontaneous combustion within the pile. A short length of conveyor belting (non-coal waste) was observed on the NW corner of the access ramp toe. Mr. Dimick agreed to remove the belting. The MSHA sign is in place.

16.a Roads: Construction, Maintenance, Surfacing

The site's roads were in good condition. The permittee had recently applied a veneer of road base material on primary roads PR-2 and PR-6. Fugitive dust from vehicular travel appeared to be minimal.

21. Bonding and Insurance

As observed on June 9, the permittee's general liability insurance was due to expire on July 1, 2004. On July 1, 2004, Mr. Mike Glasson forwarded an insurance renewal form for the permittee to the Division, extending general liability insurance coverage for the Wildcat site until July 1, 2005. Coverage for damage incurred from the use of explosives is provided. Coverage amounts for general aggregate and each occurrence are adequate.