



The State of Utah  
 Department of  
 Natural Resources  
 Division of  
 Oil, Gas & Mining

ROBERT L. MORGAN  
*Executive Director*

LOWELL P. BRAXTON  
*Division Director*

OLENE S. WALKER  
*Governor*

GAYLE F. McKEACHNIE  
*Lieutenant Governor*

Representatives Present During the Inspection:  
 Pete Hess Environmental Scientist III

# Inspection Report

Permit Number:	C0070033
Inspection Type:	PARTIAL
Inspection Date:	Thursday, July 22, 2004
Start Date/Time:	7/22/2004 2:50:00 PM
End Date/Time:	7/22/2004 4:00:00 PM
Last Inspection:	Wednesday, June 09, 2004

Inspector: Pete Hess, Environmental Scientist III

Weather: Sunny, hot; 90's Fahrenheit; cumulo nimbus clouds

InspectionID Report Number: 345

Accepted by: whedberg  
 8/17/2004

Permitee: **ANDALEX RESOURCES INC TOWER DIVISION**

Operator: **ANDALEX RESOURCES INC TOWER DIVISION**

Site: **WILDCAT LOADOUT**

Address: **PO BOX 902, PRICE UT 84501**

County: **CARBON**

Permit Type: **PERMANENT COAL PROGRAM**

Permit Status: **ACTIVE**

**Current Acreages**

100.00	<b>Total Permitted</b>
63.70	<b>Total Disturbed</b>
	<b>Phase I</b>
	<b>Phase II</b>
	<b>Phase III</b>

**Mineral Ownership**

- Federal
- State
- County
- Fee
- Other

**Types of Operations**

- Underground
- Surface
- Loadout
- Processing
- Reprocessing

**Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:**

The only special permit condition included as Attachment "A" of the current State permit is the requirement to submit water monitoring information in an electronic format to the Division web site. The permittee continues to fulfill this requirement on a quarterly basis.

Mr. Scott Dimick, Superintendent, was not on site this day, due to scheduled vacation time. Mr. Mark Howes was in charge of the site during today's inspection.

Inspector's Signature

Date Monday, July 26, 2004

Pete Hess, Environmental Scientist III

Inspector ID Number: 46

**Note:** This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

1594 West North Temple, Suite 1210, PO Box 145801, Salt Lake City, UT 84114-5801  
 telephone (801) 538-5340 facsimile (801) 359-3940 TTY (801) 538-7223 [www.ogm.utah.gov](http://www.ogm.utah.gov)



Permit Number: C0070033  
 Inspection Type: PARTIAL  
 Inspection Date: Thursday, July 22, 2004

**Inspection Continuation Sheet**

**REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS**

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
  - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
  - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Permit Number: C0070033  
Inspection Type: PARTIAL  
Inspection Date: Thursday, July 22, 2004

**Inspection Continuation Sheet**

*Page 3 of 3*

**16.a Roads: Construction, Maintenance, Surfacing**

As observed during today's inspection, there were certain areas of the primary coal haul roads which were very dry. As noted in a previous inspection report, road base material had been placed just south of the truck scales on the turn which routes trucks coming in from the east gate toward the truck dump located just north of the office building. The road base had been reduced to fine, dry powder and was being thrown into suspension by the loaded trucks accessing the dump point. Other roads were noted as needing dust control measures. An effort was made to review the fugitive dust control plan contained in the site's mining and reclamation plan, which is maintained in the truck scale house. The problem was discussed with site personnel. Mr. Mike Glasson, resident agent for the permittee, was also notified of the problem at the site. Mr. Glasson indicated that every effort would be made on Monday, July 26th, to coordinate efforts to treat the roads in question with magnesium chloride to correct the problem.