

Outgoing
C0070033
OK

From: Priscilla Burton
To: Dave Shaver; OGMCOAL
CC: Lundmark, Kevin; Steab, Suzanne
Date: 9/13/2010 4:00 PM
Subject: 0070033 Wildcat Internal Insp Rpt 2484
Attachments: Insp Rpt 2484_20100913161342.pdf

Dave,
Attached is the inspection report for our site visit on Sept. 2 at the Wildcat Loadout.
Please let me know when the straw/hay will be disced into the soil.
Thanks for your attention to this work.
Sincerely,

Priscilla Burton, CPSSc
Division Oil Gas & Mining
319 Carbonville Rd., Ste. C
Price UT 84501
(435) 613-3733



The State of Utah
 Department of
 Natural Resources

Division of
 Oil, Gas & Mining

ROBERT L. MORGAN
 Executive Director

LOWELL P. BRAXTON
 Division Director

OLENE S. WALKER
 Governor

GAYLE F. McKEACHNIE
 Lieutenant Governor

Representatives Present During the Inspection:	
OGM	Priscilla Burton
OGM	Kevin Lundmark
OGM	Pete Hess
Company	Dave Shaver

Inspection Report

Permit Number:	C0070033
Inspection Type:	PARTIAL
Inspection Date:	Thursday, September 02, 2010
Start Date/Time:	9/2/2010 10:00:00 AM
End Date/Time:	9/2/2010 1:00:00 PM
Last Inspection:	

Inspector: Priscilla Burton

Weather:

Inspection ID Report Number: 2484

Accepted by: dhaddock
 9/8/2010

Permitee: **ANDALEX RESOURCES INC**
 Operator: **ANDALEX RESOURCES INC**
 Site: **WILDCAT LOADOUT**
 Address: **PO BOX 910, EAST CARBON UT 84520-0910**
 County: **CARBON**

Permit Type: **PERMANENT COAL PROGRAM**
 Permit Status: **ACTIVE**

Current Acreages

100.00	Total Permitted
78.45	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- Federal
- State
- County
- Fee
- Other

Types of Operations

- Underground
- Surface
- Loadout
- Processing
- Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

Observed the area recently scraped clean of accumulated coal fines. Discussed stabilization of site by mulch/discing & seed and straw log or wattle installations.

Inspector's Signature

Date Wednesday, September 08, 2010

Priscilla Burton,

Inspector ID Number: 37

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

1594 West North Temple, Suite 1210, PO Box 145801, Salt Lake City, UT 84114-5801
 telephone (801) 538-5340 facsimile (801) 359-3940 TTY (801) 538-7223 www.ogm.utah.gov

Utah!
 Where ideas connect™

Permit Number: C0070033
 Inspection Type: PARTIAL
 Inspection Date: Thursday, September 02, 2010

Inspection Continuation Sheet

REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

1. Permits, Change, Transfer, Renewal, Sale

The Wildcat Loadout is inactive pending transfer to IPA. The facility has reportedly been idle for about two weeks. The Permittee was reminded of the requirement to submit notice to the Division if the operation is expected to enter a cessation period of 30 days or more (R645-301-515.300).

3. Topsoil

Topsoil not removed from the area that has been disced. It was agreed that as indicated on pg. 2-22 of the MRP: 1 Ton/ac straw/hay would be scattered over the area before discing. After discing, the revised final seed mix would be applied. The revised final seed mix is described on pg. 3-21 of the 7/15/2010 Division Order response. Permittee agreed to complete the discing/seeding within 60 days (by November 1, 2010).

4.c Hydrologic Balance: Other Sediment Control Measures

The area where coal fines were removed is identified as an ASCA in the MRP, with vegetation and straw bales as the sediment control measures. Division inspectors observed that the straw logs in-place may not be adequate to control sediment. Permittee agreed to install straw logs as follows: 1) Install stack of 3 straw logs (in lieu of straw bales) in the channel below Sed Pond B 10 feet upgradient of the disturbed boundary, 2) Install 2 more rows of stacks of 3 straw logs at 20-foot spacing in the channel below Sed Pond B, 3) install additional straw logs as necessary in low areas along the western disturbed boundary between Sed Ponds B & C. Permittee agreed to complete the straw log installation the week of September 6, 2010.