

## SUNNYSIDE COGENERATION ASSOCIATES

POST OFFICE BOX 58087  
SALT LAKE CITY, UTAH 84158-0087

November 10, 1993

**RECEIVED**

NOV 10 1993

DIVISION OF  
OIL, GAS & MINING

Mr. Randy Harden  
Division of Oil, Gas and Mining  
3 Triad Center - Suite 350  
Salt Lake City, UT 84180-1203

RE: Sunnyside Cogeneration Associates - Violation No. N93-40-5-9 1 of 9

Dear Randy,

This letter is in regards to the violation no. N93-40-5-9 1 of 9 issued for failure to perform contemporaneous reclamation on the coarse refuse lifts. According to DOGM, SCA has not provided an adequate plan for contemporaneous reclamation of the third lift. The SCA PAP does not include a plan for contemporaneous reclamation of the coarse refuse lifts due to the fact that it was our understanding that SCC was responsible for covering the lifts. Therefore, at this time SCA is proposing to cover the third lift with 2 feet of borrow material.

The material currently in the noncombustible waste disposal site was previously approved by DOGM as adequate borrow material for SCC to cover the lifts and therefore will be utilized to finish covering the third lift. The total quantity of material required to cover the third lift is for less than 2 acres at 2 feet depth or a maximum of 6,500 cubic yards.

Once the third lift is covered, the area will be revegetated using the interim seed mixture as specified in Chapter Nine, Section 9.9.1 through 9.9.3 of the PAP. Erosion and sediment control will consist of slope stabilization using 16-16-8 fertilizer at a rate of 313 pounds per acre and wood fiber mulch at a rate of one (1) ton per acre.

Covering of the third lift will take approximately two to three weeks and will commence upon approval of DOGM. After the placement of cover material is complete, seeding will be accomplished. Seeding will take approximately one week. SCA will attempt to cover and seed the third lift prior to November 30, 1993 to enable the seeding window to be met. Although, weather conditions may make it impossible to accomplish this, in which case, seeding will be accomplished the following season.

When the third lift is covered, but prior to seeding, the terraces will be regraded and the 100yr 6hr diversion for the coarse refuse lifts will be properly maintained. The diversion for the third lift to the Coarse Refuse Toe Pond can not be maintained until the third lift is completely covered due to the continual disturbance when covering the lifts.

Mr. Randy Harden  
November 10, 1993  
Page Two

If there are any questions concerning this letter, please feel free to call.

Sincerely,

*AEB for*

David Pearce  
Authorized Member, Management Committee

*Alane E. Boyd*

Alane E. Boyd, P.E.  
Senior Engineer

Enclosure

cc: Brian Burnett, CDN