



State of Utah  
DEPARTMENT OF NATURAL RESOURCES  
DIVISION OF OIL, GAS AND MINING

Michael O. Leavitt  
Governor  
Kathleen Clarke  
Executive Director  
Lowell P. Braxton  
Division Director

1594 West North Temple, Suite 1210  
PO Box 145801  
Salt Lake City, Utah 84114-5801  
801-538-5340  
801-359-3940 (Fax)  
801-538-7223 (TDD)

November 8, 1999

TO: File

THRU: Daron Haddock, Permit Supervisor *DH*

FROM: Sharon Falvey, Senior Reclamation Specialist *SF(u)*

RE: Willow Creek As-Built, Permit Amendment, Plateau Mining Corporation, Willow Creek Mine, ACT/007/038-98G, Folder #2, Carbon County, Utah

**SYNOPSIS:**

Cyprus Plateau Mining Corporation (CPMC) submitted an amendment to obtain approval for changes made during the mine construction at the Willow Creek Mine. The changes are included in four volumes submitted to the Division on April 30, 1999 and in revised pages submitted on August 3, 1999 and on October 29, 1999. The October 29, 1999 submittal also included minor changes to disturbed area drainage at DD-40 B and DD-40A.

Information regarding the K-Seam in-mine water will be updated when the permittee completes the Probable Hydrologic Impacts for proposed K-seam dewatering. Information including the Willow Creek construction details will be submitted when completed. Willow Creek relocation design maps and design information contained in the plan should be retained by the Division until the as-built survey is provided. Additionally, a review is now required for the reclamation plan due to the changes made to the operations configuration; reclamation information was not considered during this review.

**TECHNICAL ANALYSIS:**

**ENVIRONMENTAL RESOURCE INFORMATION**

Regulatory Reference: Pub. L 95-87 Sections 507(b), 508(a), and 516(b); 30 CFR Sec. 783., et. al.

**MAPS, PLANS, AND CROSS SECTIONS OF RESOURCE INFORMATION**

Regulatory Reference: 30 CFR Sec. 783.24, 783.25; R645-301-323, -301-411, -301-521, -301-622, -301-722, -301-731.

**Analysis:**

### **Surface Water Resource Maps**

Lakes, streams, ponds, and springs within and adjacent to the proposed permit area are shown on Maps 15 and 16. Vegetation and soils associated with watersheds draining to the Willow Creek Mine disturbed area and drainage controls at the mine are now shown on Map 16A.

### **Water Monitoring Location Maps**

Ground water and surface water monitoring stations are shown on Map 15 in Volume 15. Map 15 now includes wells B-11, B-12 and UG-B312 drilled in association with K-seam in-mine water investigation.

### **Findings:**

The submitted amendment meets the minimum requirements of this section.

## **OPERATION PLAN**

### **HYDROLOGIC INFORMATION**

Regulatory Reference: 30 CFR Sec. 773.17, 774.13, 784.14, 784.16, 784.29, 817.41, 817.42, 817.43, 817.45, 817.49, 817.56, 817.57; R645-300-140, -300-141, -300-142, -300-143, -300-144, -300-145, -300-146, -300-147, -300-147, -300-148, -301-512, -301-514, -301-521, -301-531, -301-532, -301-533, -301-536, -301-542, -301-720, -301-731, -301-732, -301-733, -301-742, -301-743, -301-750, -301-761, -301-764.

### **Analysis:**

#### **Stream buffer zones.**

The approved plan shows the 100 foot buffer zone along Willow Creek would be maintained through the facilities area except in a 200 foot segment at the main access road bridge crossing, and along a 800 foot length of Willow Creek reconstruction. The final construction resulted in reduced buffer zones of 600 feet along two 300 foot linear stretches, in addition to, the 800 linear feet of Willow Creek reconstruction. The existing segments disturbed within the 100 foot buffer zone are delineated on map 18. The final configuration information will be included in Exhibit 14 but, was not submitted at this time (see: pg 4.7-8 in this amendment). The area north east of the site is disturbed within the Willow Creek buffer zone to divert drainage around the disturbed area perimeter.

**Diversions.**

The plan approved prior to construction provided ditch and culvert designs sized for the 25-year, 24-hour precipitation event. Following construction the applicant provided designs meeting the 10-year, 6-hour event. In accordance with Utah State rule R645-742.314 the Division required the greater peak flow; from the 10-year, 24-hour event; or from the 10-year, 6-hour event to be provided for the disturbed area perimeter drainage and undisturbed perimeter ditches. Maintenance standards are to be held to this design measure. These measures were required to: 1) ensure the pond volume is retained for the design event by reducing the potential for undisturbed upstream drainage contributing runoff to the sedimentation pond, and 2) ensure the perimeter ditches adjacent to Willow Creek will continue to discharge to the pond for the 10 year, 24-hour event (minimum design requirements for the sedimentation pond). The applicant submitted the plan showing these design criteria are met. The applicant also provided additional drainage plan changes to decrease their potential for impact on and off the permit area.

**Sediment Control Measures.**

**Sedimentation Ponds**

Sedimentation pond construction varied from the approved pond designs and some construction features on pond 001 and 002 did not fully meet standard design practices. Pond design information was also provided for pond 12A, and 12B since pond 003 was not constructed. This application provided design changes to improve the function of ponds 001 and 002. Information on pond 001 is contained in Table 1 and summarizes the initial approved permit design information, information for the existing pond, and information for the proposed configuration.

**Table 1.**

<b>Sediment Pond 001 Proposed Design v.s. Approved and As-built</b>			
<b>Element</b>	<b>Approved Initial permit</b>	<b>As-built April 30, 1999</b>	<b>Proposed Changes August 3, 1999</b>
<b>Area Draining to Pond</b>	26 acres	40.92 acres	44.78
<b>Max Capacity Elevation/volume</b>	6168.5 ft 6.88 acre feet	6169.2 ft 9.7 acre feet	6168.8 ft. 9.30 Acre Feet
<b>Max sediment capacity elev./vol.</b>	0.33 acre feet	1.32 acre feet	6164.0 ft./4.8 AF 1.34 AF- 3 yr storage capacity
<b>60% sediment clean out level</b>	unknown	unknown	2.88 AF 6161.6

**Sediment Pond 001 Proposed Design v.s. Approved and As-built**

<b>Element</b>	<b>Approved Initial permit</b>	<b>As-built April 30, 1999</b>	<b>Proposed Changes August 3, 1999</b>
<b>Design capacity</b>	25-yr, 24-hr 2.97 AF	10-yr, 24-hr 3.16 AF	10-yr, 24-hr 4.25 AF includes 3.36 AF plus 0.89 AF minewater over a 24 hour period.
<b>Minewater discharge</b>	0.1 cfs / five day period	0.17 cfs/three day period	See design capacity above and table 2 below.
<b>Excess Storage</b>	2.58	4.88	Without minewater discharge (0.89 AF) and assuming a 3 year sediment storage the excess storage is 4.66 AF.
<b>Primary Spillway</b>	6168.5 vertical riser 18"	6169.2 vertical riser 18"	6168.8 ft vertical riser 24"
<b>Decant</b>	6165.5 3-Orifice	6165.5 3-Orifice	6164.0 ft. Single 6 inch decant with shutoff valve.
<b>Oil skimmer</b>	Oil skimmer with trash rack	Trash rack only	Oil skimmer to be placed on the primary spillway.
<b>Emergency Spillway</b>	6168.5	6169.5	6169.81
<b>Minimum freeboard</b>	1.37	0.99 (text pg 4.5- 50)	0.97 ft (between emergency spillway and embankment).
<b>Embankment top width</b>	40 ft	20ft	Elements for stability should be reviewed by an engineer.
<b>Side slopes</b>	All impoundments not steeper than 2H:1V	Commitment removed: actual steepest side slope not provided.	Elements for stability should be reviewed by an engineer.
<b>Pond Embankment</b>	Not found.	6170.95 ft.	6171.25 ft. minimum

A 4" pipeline is provided to transfer water from pond 001 to 013 and other ponds as necessary. Mine water discharge may be routed to five ponds 001, 12A, 12B, 13, and the Thickener Tank. Excess water may be pumped into the mine for use in the water make-up system by tying into the raw water tank supply line. The pond capacity information is presented in Table 2 below. In general the amendment allows for minewater storage in the ponds up to the decant elevation. Total available volume is based largely on the storage remaining beyond that occupied by sediment. Mine water discharge may include the inflow rate plus the decant rate if water quality meet the discharge standards of the UPDES discharge permit.

**Table 2.**

<b>Mine Water and Storage in Sedimentation Ponds</b>					
<b>Element</b>	<b>Pond 1</b>	<b>Pond 12A</b>	<b>Pond 12B</b>	<b>Pond 13</b>	<b>Thickener Tank Over Flow</b>
<b>Max Sediment capacity/elevation</b>	4.8 AF 6164.0 ft.	0.64 AF 6103.6 ft.	0.64 AF 6093.5 ft.	5.82 AF. 6200.5 ft.	None.
<b>60% Sediment Capacity/elevation</b>	2.88 AF 6161.6 ft.	0.38 AF 6102.6 ft.	0.38 AF 6092.7 ft.	3.49 AF 6196.4 ft.	None.
<b>Runoff volume 10 year-24 hr event.</b>	3.36 AF plus 0.89 AF minewater discharge.	Storage for 0.47 AF of 1.44 AF	0.97 AF from pond 12A and 1.04 AF from 12B	3.18 AF 6205.0 ft.	None. 5.42 AF provided to contain a spill from the thickener tank.
<b>Decant Elevation</b>	6164.3 ft.	6103.7 ft.	6093.4 ft.	6200.5	None.
<b>Minewater discharge /elevation</b>	0.89 AF over 24 hours. 6164.3 ft.	0.64 AF 6103.6 ft.	0.64 AF 6093.4 ft.	5.91 AF 6250.2 ft.	2.45 AF 6123.2 ft.
<b>Total Capacity</b>	9.3 AF	1.11 AF	2.65 AF	9.0 AF	7.87 AF
<b>Excess Storage</b>	0.3 ft. above decant invert.	None if full to maximum sediment capacity.	None if full to maximum sediment capacity.	None if full to maximum sediment capacity.	None if full to 6123.2 ft.

The text in the permit states the MSHA pond 013 will be inspected monthly as authorized by MSHA. An MSHA authorization was included in Volume 10 Exhibit 10 and allows inspections to be conducted every 30 days, effective through March 1, 2000, with attached conditions. In summary the conditions include: 1) immediate inspection after; a seismic activity occurs in the vicinity, any report of instability hazard or unusual condition occurs, a reservoir spill occurs, or rainfall equal to 1.2 inches occurs within a 6 hr period, 2) a precipitation event of 1 inch in a six hour period requires inspection within 24 hrs, 3) all inspections will record the amount of water and depth behind the embankment and the freeboard measurement, and 4) a record of daily rainfall will be maintained. Note: the request letter to MSHA stated the pond water level was not expected to increase above 4 inches of water while the present plan indicates minewater storage may need to be contained in the pond.

#### **Alternate Sediment Control Measures**

The submitted plan identifies five ASCA's (Alternate Sediment Control Areas). The ASCA's are shown on the Drainage and Sediment Control Plan maps while the Alternate Sediment Control Measures are provided in Appendix F. The applicant provided standard

practices for these areas. Standards for success and effectiveness for implementing and maintaining these measures will be determined by the inspector in the field.

**Water quality standards and effluent limitations.**

The transfer of minewater from Sediment Pond No. 001 to Sediment Pond 13 is shown on Map 18B. If the water does not meet UPDES discharge requirements, this pipe is proposed to be used to transfer water to other ponds as well. On page 4.5-29, the following commitments are made: 1) the applicant will not discharge mine water from the K-seam and 2) water will be discharged from the decant only if it meets UPDES discharge requirements. Similar information is found on pp. 4.7-10 and Ex13-18.

Mine water discharge may be routed to five ponds 001, 12A, 12B, 13, and the Thickener Tank. Pond storage and pond capacity for minewater storage are provided in Table 2 under **Sedimentation Ponds** in this TA.

**Findings:**

This amendment meets the minimum regulatory requirements.

**RECOMMENDATION:**

The applicant should be requested to supply the requisite number of copies without redline strikeout which can be directly incorporated into the plan by the project lead. The applicant should be informed the approved stamped copy will be returned to them with an approval letter after a submittal, complete for incorporation, is verified.

The applicant has requested that maps 16, 27, 28, and 29 be removed from the plan. These maps contained the proposed Willow Creek channel configuration and design information that was used to re-construct the channel. Design maps and design information should be retained at the Division until a detailed "as-built" survey is provided for Willow Creek relocation.