

0001

Internal
COO70039
&

From: Priscilla Burton
To: OGMCOAL; Steve Christensen
CC: Smith, Jim; Steab, Suzanne
Date: 1/5/2009 5:04 PM
Subject: Task 3102 Dugout As Builts G-18, G-31 and AMV road
Place: OGMCOAL

Steve,
Revised As-Built information for gas wells #18, #31 and the AMV road, constructed in the Fall 2007 was received December 31, 2008 as per MRP Methane Degas Volume Section 234.200 and 240, to provide topsoil stockpile location and construction information. This memo serves as my technical review for Task 3102.

Analysis:

The information received was in response to deficiencies identified in the review of Task 3025, for information received on August 6, 2008. The Permittee has verified topsoil volumes based on as built maps and Table 2-1 has been revised to indicate 18,267 cubic yards of topsoil stored in 8 stockpiles. Plate 3 of Appendix 5-4 has been corrected to show the complete cross-section of all topsoil stockpiles. The information provided in Attach. 5-4 Plate 3, indicates that the sideslopes of stockpiles T-5, T-6, and T-7 are quite steep (1.5h:1v, 1.6h:1v, and 1.8h:1v, respectively). Stockpiles T-2, T-3, and T-10 have lesser slopes of 2h:1v or less.

Findings:

The information provided meets the requirements of R645-301-230 Operation Plan for topsoil salvage and storage. The information under review as Task 3102 should be approved and incorporated into the Mining and Reclamation Plan.

Priscilla Burton, CPSSc
Division Oil Gas & Mining
319 Carbonville Rd., Ste. C
Price UT 84501
(435) 613-3733

State of Utah office hours are Mon. through Thurs.,
7 a.m. to 6 p.m.