



State of Utah

Department of Natural Resources

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas & Mining

JOHN R. BAZA
Division Director

JON M. HUNTSMAN, JR.
Governor

GARY R. HERBERT
Lieutenant Governor

Representatives Present During the Inspection:

OGM Steve Demczak Environmental Scientist III

Inspection Report

Permit Number:	C0070041
Inspection Type:	COMPLETE
Inspection Date:	Friday, September 30, 2005
Start Date/Time:	9/30/2005 10:00:00 AM
End Date/Time:	9/30/2005 1:00:00 PM
Last Inspection:	Tuesday, August 30, 2005

Inspector: Steve Demczak, Environmental Scientist III

Weather: Sunny, 60's

InspectionID Report Number: 758

Accepted by: pgrubaug
10/14/2005

Permittee: **WEST RIDGE RESOURCES**
Operator: **WEST RIDGE RESOURCES**
Site: **WEST RIDGE MINE**
Address: **PO BOX 1077, PRICE UT 84501**
County: **CARBON**
Permit Type: **PERMANENT COAL PROGRAM**
Permit Status: **ACTIVE**

Current Acreages

4,382.55	Total Permitted
29.06	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- ☒ Federal
☒ State
☐ County
☐ Fee
☐ Other

Types of Operations

- ☒ Underground
☐ Surface
☐ Loadout
☐ Processing
☐ Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

Pending Division Order: Division Order DO00A-7, Extension granted until May 2004. The Division received a response to Division Order DO-00A-7 on June 3, 2004. The Division Order was sent back to the permittee with deficiencies. The Division met with the permittee on November 29, 2004 and discussed the deficiencies. The Division is scheduled to finish the review by October 31, 2005.

Inspector's Signature

Date Tuesday, October 11, 2005

Steve Demczak, Environmental Scientist III

Inspector ID Number: 39

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

1594 West North Temple, Suite 1210, PO Box 145801, Salt Lake City, UT 84114-5801
telephone (801) 538-5340 • facsimile (801) 359-3940 • TTY (801) 538-7458 • www.ogm.utah.gov

Permit Number: C0070041
 Inspection Type: COMPLETE
 Inspection Date: Friday, September 30, 2005

Inspection Continuation Sheet

Page 2 of 3

REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

2. Signs and Markers

The identification sign was inspected and complied with the R645 Coal Rules.

3. Topsoil

The topsoil pile has been re-disturbed and seeded as required in the experimental practices portion of the Mining and Reclamation Plan.

4.a Hydrologic Balance: Diversions

The diversions were inspected and would function as designed.

4.b Hydrologic Balance: Sediment Ponds and Impoundments

The sediment ponds were inspected by the permittee for the third quarter. No hazardous conditions were written in the report. I inspected the sediment ponds and found no hazardous conditions. Sediment pond upper cell did contain a small amount of water.

4.c Hydrologic Balance: Other Sediment Control Measures

Silt fences were performing as designed.

4.d Hydrologic Balance: Water Monitoring

The permittee did conduct the third quarter water monitoring and entered the information into the Electronic Data System.

4.e Hydrologic Balance: Effluent Limitations

8. Noncoal Waste

The area was generally clean of non coal waste material.

18. Support Facilities, Utility Installations

No new construction has been conducted since the last inspection.

21. Bonding and Insurance

The mine permit will expire on April 1, 2009. This document is signed by both parties. The bond is \$2,117,000 and is by Federal Insurance Co.