

0056

Incoming
20070413

From: Bret Dixon
To: dshaver@andalex.com; ecc@emerytelcom.net; Hansen, Michael; Hedberg, Wayne; Hess, Pete; James_Kohler@blm.gov; Jeff_McKenzie@blm.gov; jillewelyn@co.carbon.ut.us; johnson, Rob; jsorensen@andalex.com; Marble, Dave; Price, Brad; Stan_Perkes@blm.gov; Steve_Falk@blm.gov; steve_rigby@blm.gov; Stilson, Marc; suncity@emerytelcom.net
Date: 6/12/2006 4:59:10 PM
Subject: Re: Grassy Trail Dam Update for June 9, 2006

The request for RB&G reading the inclinometer and seismographs instruments once every two weeks is approved.
West Ridge Mine is to continue visiting the dam site. However, this frequency may be reduced to at least 3 times a week (i.e., Monday, Wednesday, and Friday).

Bret

>>> "Michael Hansen" <Mhansen@rbgengineering.com> 06/12/06 6:40 AM >>>
RB&G ENGINEERING
Grassy Trail Dam, Update for June 9, 2006

On Friday of this week (June 9, 2006) surveyors from RB&G Engineering completed a monitoring surveyed at Grassy Trail Dam. The result of their findings will be sent later in a separate report. The surveyors reported that the seismic instrument on the dam had recorded a total of 28 seismic and manmade events. Based on the number of events recorded on the dam and the decrease in landslide movement recorded on the inclinometers during the past few weeks we are going back to or original monitoring schedule of reading instruments every two weeks, rather than weekly. The next detailed update will come out next week, rather than this week.

Michael Hansen
Engineering Geologist

RB&G ENGINEERING Inc.
1435 West 820 North
Provo Ut. 84601

Ph 801-374-5771
SLC 801-521-5771
Fax 801-374-5773

email mhansen@rbgengineering.com