



State of Utah

Department of Natural Resources

MICHAEL R. STYLER
Executive Director

Division of Oil, Gas & Mining

JOHN R. BAZA
Division Director

JON M. HUNTSMAN, JR.
Governor

GARY R. HERBERT
Lieutenant Governor

Representatives Present During the Inspection:

Company	Rusty Netz	Environmental Coordinator
Company	Michael Blakey	Plant Manager
OGM	Karl Houskeeper	Environmental Scientist III

Inspection Report

Permit Number:	C0070042
Inspection Type:	PARTIAL
Inspection Date:	Wednesday, September 14, 2005
Start Date/Time:	9/14/2005 8:00:00 AM
End Date/Time:	9/14/2005 11:00:00 AM
Last Inspection:	Wednesday, August 17, 2005

Inspector: Karl Houskeeper, Environmental Scientist III

Weather: Clear, Temp 67 Deg F

InspectionID Report Number: 719

Accepted by: pgrubaug
9/21/2005

Permittee: **SUNNYSIDE COGENERATION ASSOCIATES**

Operator: **SUNNYSIDE COGENERATION ASSOCIATES**

Site: **STAR POINT REFUSE**

Address: **PO BOX 159, SUNNYSIDE UT 84539**

County: **CARBON**

Permit Type: **PERMANENT COAL PROGRAM**

Permit Status: **ACTIVE**

Current Acreages

152.81	Total Permitted
88.78	Total Disturbed
	Phase I
	Phase II
	Phase III

Mineral Ownership

- ☐ Federal
☐ State
☐ County
☒ Fee
☐ Other

Types of Operations

- ☐ Underground
☐ Surface
☐ Loadout
☐ Processing
☒ Reprocessing

Report summary and status for pending enforcement actions, permit conditions, Division Orders, and amendments:

Pending actions: No pending actions.

Inspector's Signature

Date Wednesday, September 14, 2005

Karl Houskeeper, Environmental Scientist III

Inspector ID Number: 49

Note: This inspection report does not constitute an affidavit of compliance with the regulatory program of the Division of Oil, Gas and Mining.

1594 West North Temple, Suite 1210, PO Box 145801, Salt Lake City, UT 84114-5801
telephone (801) 538-5340 • facsimile (801) 359-3940 • TTY (801) 538-7458 • www.ogm.utah.gov

Permit Number: C0070042

Inspection Type: PARTIAL

Inspection Date: Wednesday, September 14, 2005

Inspection Continuation Sheet

Page 2 of 3

REVIEW OF PERMIT, PERFORMANCE STANDARDS PERMIT CONDITION REQUIREMENTS

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For COMPLETE inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check Not Applicable.
 - b. For PARTIAL inspections check only the elements evaluated.
2. Document any noncompliance situation by reference the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Divison Orders, and amendments.

	Evaluated	Not Applicable	Comment	Enforcement
1. Permits, Change, Transfer, Renewal, Sale	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Signs and Markers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. Topsoil	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.a Hydrologic Balance: Diversions	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.b Hydrologic Balance: Sediment Ponds and Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.c Hydrologic Balance: Other Sediment Control Measures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.d Hydrologic Balance: Water Monitoring	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.e Hydrologic Balance: Effluent Limitations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Explosives	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Disposal of Excess Spoil, Fills, Benches	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Coal Mine Waste, Refuse Piles, Impoundments	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
8. Noncoal Waste	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Protection of Fish, Wildlife and Related Environmental Issues	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Slides and Other Damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Contemporaneous Reclamation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Backfilling And Grading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Revegetation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Subsidence Control	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Cessation of Operations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.a Roads: Construction, Maintenance, Surfacing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.b Roads: Drainage Controls	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Other Transportation Facilities	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Support Facilities, Utility Installations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS Check	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Air Quality Permit	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Bonding and Insurance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. Other	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

1. Permits, Change, Transfer, Renewal, Sale

Pending actions: No pending actions.

2. Signs and Markers

The mine ID signs are located at the contact points of the public road to the permit area and contains all of the appropriate information. All other signs and markers observed during the inspection were in compliance with the approved MRP.

4.a Hydrologic Balance: Diversions

A recent storm event has impacted several diversions. The operator advised the Division of the storm event and remedial measures were taken to address and maintain the diversions prior to the inspection. A contractor had already started mobilization of equipment to the mine site to do the required maintenance work.

4.b Hydrologic Balance: Sediment Ponds and Impoundments

The sediment ponds did not discharge as a result of the recent storm event mentioned in item 4.a. Some water was present in the ponds, but the ponds still have ample capacity to address future storm events.

4.c Hydrologic Balance: Other Sediment Control Measures

Several of the sediment basins are now full of sediment from the recent storm and need to be cleaned. The storm affected several siltation structures (silt fences). These silt fences require maintenance and/or replacement.

7. Coal Mine Waste, Refuse Piles, Impoundments

Work on top of the refuse pile continues. The pile appeared stable with no visible hazards.