

inspection report

- Partial
- Complete
- Exploration

Inspection Date: Oct 13, 1994  
 Time: 11 : 30  am  pm to 3 : 00  am  pm  
 Date of Last Inspection: 9/2/94

Mine Name: Trail Altn. County: Emery Permit Number: Act 015/009  
 Permittee and/or Operator's Name: Pacifi Corp.  
 Business Address: P.O. Box 1005, Huntington, Ut 84528  
 Type of Mining Activity:  Underground  Surface  Prep. Plant  Other  
 State Official(s): Bill Malencik  
 Company Official(s): Guy Davis  
 Federal Official(s): N/A

Weather Conditions: Clear / Temp 60  
 Existing Acreage: Permitted- 1450 Disturbed- 248 Regraded- \_\_\_\_\_ Seeded- \_\_\_\_\_ Bonded- 248  
 Increased/Decreased: Permitted- \_\_\_\_\_ Disturbed- \_\_\_\_\_ Regraded- \_\_\_\_\_ Seeded- \_\_\_\_\_ Bonded- \_\_\_\_\_  
 Status:  Exploration /  Active /  Inactive /  Temporary Cessation /  Bond Forfeiture  
 Reclamation ( Phase I /  Phase II /  Final Bond Release /  Liability \_\_\_\_\_ Year)

REVIEW OF PERMIT, PERFORMANCE STANDARDS & PERMIT CONDITION REQUIREMENTS

Instructions

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
  - a. For complete inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check N/A.
  - b. For partial inspections check only the elements evaluated.
2. Document any noncompliance situation by referencing the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Division Orders, and amendments.

	EVALUATED	N/A	COMMENTS	NOV/ENF
1. PERMITS, CHANGE, TRANSFER, RENEWAL, SALE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. SIGNS AND MARKERS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. TOPSOIL	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4. HYDROLOGIC BALANCE:				
a. DIVERSIONS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
b. SEDIMENT PONDS AND IMPOUNDMENTS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
c. OTHER SEDIMENT CONTROL MEASURES	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
d. WATER MONITORING	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
e. EFFLUENT LIMITATIONS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. EXPLOSIVES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. DISPOSAL OF EXCESS SPOIL/FILLS/BENCHES	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
7. COAL MINE WASTE/REFUSE PILES/IMPOUNDMENTS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. NONCOAL WASTE	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. PROTECTION OF FISH, WILDLIFE AND RELATED ENVIRONMENTAL VALUES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. SLIDES AND OTHER DAMAGE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. CONTEMPORANEOUS RECLAMATION	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. BACKFILLING AND GRADING	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. REVEGETATION	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. SUBSIDENCE CONTROL	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. CESSATION OF OPERATIONS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. ROADS:				
a. CONSTRUCTION/MAINTENANCE/SURFACING	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
b. DRAINAGE CONTROLS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. OTHER TRANSPORTATION FACILITIES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. SUPPORT FACILITIES/UTILITY INSTALLATIONS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. AVS CHECK (4th Quarter-April, May, June) _____ (date)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. AIR QUALITY PERMIT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. BONDING & INSURANCE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

INSPECTION REPORT COMMENTS

Permit No. Act 015/009

Inspection Date \_\_\_\_\_

Please number comments to correspond with topics on previous page.

General Comments The permittees representative, Guy Davis, accompanied the undersigned on the instant partial inspection. The mine site was dry, not producing coal, and was continuing to undergo reconstruction and upgrading the surface support facilities.

Signs & Markers. I.D signs, permitter markers, and stream buffer zone markers were in place.

Topsoil. Topsoil remains in the original location and has not been altered as a result of the reconstruction activities.

Sediment Pond. The pond contained runoff, was not discharging and no runoff was observed in the outlet.

Other Sediment Control Measures. Silt fences providing treatment of disturbed areas not draining to the sediment pond were checked.

Spill. Excess spoil material resulting from the reconstruction activities was being loaded into a dump truck. The spoil was transported to the permitted waste rock site.

Copy of report mailed to PC/Guy Davis; ASM/Marcia Petta; DOGM/ Joe Helfreich

Copy of report <sup>filed</sup> given to PFO

Inspector's signature Tom J. Phelan No. 26

WHITE - DOGM YELLOW - OSM PINK - PERMITTEE/OPERATOR GOLDENROD - NOV FILE