



opt

inspection report

- Partial
- Complete
- Exploration

Inspection Date: March 7, 1995
 Time: 8 : 00 am pm to 1 : 00 am pm
 Date of Last Inspection: 3/8/95

Mine Name: Trail Mtn County Emery Permit Number: Act 015/009

Permittee and/or Operator's Name: Pacific Corp/Energy West

Business Address: P.O. Box 1005, Huntington, Utah 84528

Type of Mining Activity: Underground Surface Prep. Plant Other

State Official(s): Bill Malencik

Company Official(s): Karl Houskeeper

Federal Official(s): N/A

Weather Conditions: Scattered Clouds, Temp 30°, & Windy

Existing Acreage: Permitted- 1450 Disturbed- 24⁸ Regraded- _____ Seeded- _____ Bonded- 24⁸

Increased/Decreased: Permitted- _____ Disturbed- _____ Regraded- _____ Seeded- _____ Bonded- _____

Status: Exploration / Active / Inactive / Temporary Cessation / Bond Forfeiture
 Reclamation (Phase I / Phase II / Final Bond Release / Liability _____ Year)

REVIEW OF PERMIT, PERFORMANCE STANDARDS & PERMIT CONDITION REQUIREMENTS

Instructions

1. Substantiate the elements on this inspection by checking the appropriate performance standard.
 - a. For complete inspections provide narrative justification for any elements not fully inspected unless element is not appropriate to the site, in which case check N/A.
 - b. For partial inspections check only the elements evaluated.
2. Document any noncompliance situation by referencing the NOV issued at the appropriate performance standard listed below.
3. Reference any narratives written in conjunction with this inspection at the appropriate performance standard listed below.
4. Provide a brief status report for all pending enforcement actions, permit conditions, Division Orders, and amendments.

	EVALUATED	N/A	COMMENTS	NOV/ENF
1. PERMITS, CHANGE, TRANSFER, RENEWAL, SALE	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. SIGNS AND MARKERS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. TOPSOIL	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. HYDROLOGIC BALANCE:				
a. DIVERSIONS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
b. SEDIMENT PONDS AND IMPOUNDMENTS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
c. OTHER SEDIMENT CONTROL MEASURES	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
d. WATER MONITORING	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
e. EFFLUENT LIMITATIONS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. EXPLOSIVES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. DISPOSAL OF EXCESS SPOIL/FILLS/BENCHES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. COAL MINE WASTE/REFUSE PILES/IMPOUNDMENTS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. NONCOAL WASTE	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. PROTECTION OF FISH, WILDLIFE AND RELATED ENVIRONMENTAL VALUES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. SLIDES AND OTHER DAMAGE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. CONTEMPORANEOUS RECLAMATION	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. BACKFILLING AND GRADING	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. REVEGETATION	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. SUBSIDENCE CONTROL	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. CESSATION OF OPERATIONS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. ROADS:				
a. CONSTRUCTION/MAINTENANCE/SURFACING	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
b. DRAINAGE CONTROLS	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. OTHER TRANSPORTATION FACILITIES	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. SUPPORT FACILITIES/UTILITY INSTALLATIONS	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
19. AVS CHECK (4th Quarter-April, May, June) _____ (date)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. AIR QUALITY PERMIT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. BONDING & INSURANCE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

INSPECTION REPORT COMMENTS

Permit No. Act 015/009

Inspection Date 3/7/95

Please number comments to correspond with topics on previous page.

General Comments. Was accompanied on this partial inspection by Karl Houskeeper. Also, at the start of the inspection discussed some of the interfacial projects that involve both the Trail Mtn and Cottonwood Mines. He was concerned about getting an approval on the overhead coal beltline that ties into the Cottonwood chine. The target date is August of 1995 when the beltline must be completed according to PacifiCorp officials. Reconstruction is still underway on the surface. The surface facilities that are involved in reconstruction have been approved and are tied to the conversion of the Trail Mtn Mine from a continuous miner to a longwall operation. The longwall is scheduled to be moved and in place at the Trail Mtn Mine by August of 1995.

Diversions. The diversion adjacent to the chain link fence needs to be given routine maintenance. Also, since storage space on the surface is small, caution needs to be exercised so that storage

Copy of report mailed to _____

Copy of report given to _____

Inspector's signature _____ No. _____

WHITE - DOGM YELLOW - OSM PINK - PERMITTEE/OPERATOR GOLDENROD - NOV FILE

INSPECTION REPORT COMMENTS

Permit No. Act 015/009

Inspection Date 3/7/95

Please number comments to correspond with topics on previous page.

of equipment associated with the move will not encroach on the aforementioned disturbed dimension Sediment Pond. Observed, the sediment pond it was iced over. It was not discharging, nor was any runoff observed entering the pond.

Roads: Since the February inspection, the permittee has placed additional gravel on roads & pads. Coal is being moved by truck. When the beltline is constructed that interties Trail and Cottonwood Mines the truck coal haulage will be discontinued, except for emergencies.

Support Facilities: These projects are underway:

- Started to move the water treatment plant
- Mine run transfer building was being insulated and siding installed.
- Two fence posts were disconnected from the concrete support.

Copy of report mailed to PCI Karl Houskeeper; OSM/Donna Puffin; DOGM/Joel Heltrich

Copy of report given to ^{filed} RFO

Inspector's signature Jim. Phalenick No. 26

WHITE - DOGM YELLOW - OSM PINK - PERMITTEE/OPERATOR GOLDENROD - NOV FILE

3/8/95