

0012



State of Utah
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL, GAS AND MINING

gh

Michael O. Leavitt
Governor
Ted Stewart
Executive Director
James W. Carter
Division Director

355 West North Temple
3 Triad Center, Suite 350
Salt Lake City, Utah 84180-1203
801-538-5340
801-359-3940 (Fax)
801-538-5319 (TDD)

INSPECTION REPORT

Partial: X Complete: Exploration:
Inspection Date & Time: 7/3/96 10 to 11
Date of Last Inspection: 6/27/96

Mine Name: Deer Creek County: Emery Permit Number: ACT/015/018
Permittee and/or Operator's Name: PacifiCorp Business
Address: P.O. Box 1005, Huntington, Utah 84528 Type of Mining
Activity: Underground X Surface Prep. Plant Other
State Officials(s): Susan White, Steve Johnson, Robert Davidson
Company Official(s): Richard Northrup and John Christensen
Federal Official(s): Jeff Defreest (Forest Service)
Weather Conditions: Fair and warm
Existing Acreage: Permitted-14,740 Disturbed-93 Regraded- Seeded- Bonded-93
Increased/Decreased: Permitted- Disturbed- Regraded- Seeded- Bonded-
Status: Exploration/ X Active/ Inactive/ Temporary Cessation/ Bond Forfeiture
Reclamation (Phase I/ Phase II/ Final Bond Release/ Liability Year)

REVIEW OF PERMIT, PERFORMANCE STANDARDS & PERMIT CONDITION REQUIREMENTS

Table with 5 columns: Item, EVALUATED, N/A, COMMENTS, NOV/ENF. Rows include items like PERMITS, CHANGE, TRANSFER, RENEWAL, SALE; SIGNS AND MARKERS; TOPSOIL; HYDROLOGIC BALANCE; EXPLOSIVES; DISPOSAL OF EXCESS SPOIL/FILLS/BENCHES; COAL MINE WASTE/REFUSE PILES/IMPOUNDMENTS; PROTECTION OF FISH, WILDLIFE AND RELATED ENVIRONMENTAL VALUES; SLIDES AND OTHER DAMAGE; CONTEMPORANEOUS RECLAMATION; BACKFILLING AND GRADING; REVEGETATION; SUBSIDENCE CONTROL; CESSATION OF OPERATIONS; ROADS; CONSTRUCTION/MAINTENANCE/SURFACING; DRAINAGE CONTROLS; OTHER TRANSPORTATION FACILITIES; SUPPORT FACILITIES/UTILITY INSTALLATIONS; AVS CHECK; AIR QUALITY PERMIT; BONDING & INSURANCE.



INSPECTION REPORT

(Continuation sheet)

Page 2 of 2

PERMIT NUMBER: ACT/015/018

DATE OF INSPECTION: 7/3/96

(Comments are Numbered to Correspond with Topics Listed Above)

Rilda Canyon Surface Facilities

Graded rip-rap had been placed in the drainage as shown on the approved map. The Forest and Division Hydrologist agreed that all drainage along the road over 8 percent grade needed to be rip-rapped.

Mr. DeFreest questioned Mr. Christensen on the quantity of road base which was put on the road. Mr. Christensen stated that 6 inches was placed, no to very little gravel was visible. Mr. DeFreest was to check with the Forest Engineer to determine if additional base would be required.

The Operator stated that anticipated completion of the surface facilities is August 2. August 27 the DOGM Board of Directors will tour the site and PacifiCorp wants all work completed by that date.

Copy of this Report:

Mailed to: OSM, Richard Northrup (PacifiCorp)

Given to: Joe Helfrich (DOGM)

Inspector's Signature: Susan M. White #35 Date: 7/8/96